

出國報告（出國類別：開會）

# 汰換臺北飛航情報區儀降系統案 107 年工廠驗收測試出國報告書

服務機關：飛航服務總臺

姓名職稱：劉建宏（工程司）、  
彭文均（幫工程司）、  
林偉翔（工務員）

派赴國家/地區：美國/堪薩斯

出國期間：107/04/28~107/05/09

報告日期：107/07/03

# 目錄

壹、	目的.....	1
貳、	過程.....	2
參、	工廠測試程序與結果.....	3
一、	LOCALIZER 2100 性能測試：(金門 06LOC 測試結果).....	3
二、	GLIDESLOPE 2110 性能測試：(金門 06GP 測試結果).....	43
三、	DME 1118A 性能測試：(金門 06DME 測試結果).....	65
肆、	心得及建議.....	84
伍、	附錄:花蓮 21LDA/DME 工廠測試文件.....	86
一、	花蓮 LOCALIZER 測試文件.....	86
二、	花蓮 DME 測試文件.....	93

## 壹、 目的

近年來飛航服務總臺所屬各機場的助導航設備 ILS/DME,已陸陸續續接近使用年限，總臺有鑑於過去各臺設備因汰換時間不同數量不一，採購得標廠商不同而有各式各樣型號的裝備，因而造成各臺無法技術交流及備份組件無法共用之窘境，也造成更多公帑的支出，為了確保各儀降設備工作正常，所以總臺為改善此一現象，計畫將目前逐年汰換之採購方式改成"一次採購，分年執行"來汰換各機場的 ILS/DME 設備，本年度供應商 SELEX 公司需架設嘉義機場 18 ILS/DME、金門機場 06 ILS/DME、及花蓮機場 21 LDA/DME，總臺在架裝前，將派員前往 SELEX 工廠進行裝備測試。

本次工廠測試目的在檢測將於 107 年度交貨的 LOC、GP、DME 之性能做詳細的測試檢驗與觀察，以期架設時能夠順利與快速在合約所規定的範圍內經由嚴密的測試步驟，詳加檢視每一個項目的結果並做紀錄，來為各臺所需之裝備把關，以免因誤差太大而影響 ILS 性能，來確保本年度的合約能順利完成。

## 貳、過程

### 一、參與人員：

劉建宏/民用航空局飛航服務總臺/嘉義助航臺/工程司

彭文均/民用航空局飛航服務總臺/花蓮助航臺/幫工程司

林偉翔/民用航空局飛航服務總臺/金門助航臺/工務員

### 二、日期：民國一百零七年四月二十八日至一百零七年五月九日，共計十二日。

### 三、行程：

107年4月28日：搭乘長榮航空班機，由桃園國際機場飛往美國舊金山機場。

107年4月29日：抵達美國舊金山機場。

107年4月29日：搭乘美國聯合航空班機由舊金山機場至芝加哥機場，。

107年4月29日：搭乘美國聯合航空班機由芝加哥機場至堪薩斯機場。

107年4月30日~5月6日：開始於 SELEX ES INC.進行工廠測試。

107年5月7日：搭乘美國聯合航空班機由堪薩斯機場至舊金山機場。

107年5月8日：搭乘長榮航空班機由舊金山機場至桃園國際機場。

107年5月9日：返抵桃園國際機場。

## 參、工廠測試程序與結果


### 一、 LOCALIZER 2100 性能測試：(金門06LOC測試結果)

#### 1. Maintenance Alerts：檢視系統電壓電流值。

- (1). On the PMDT select [RMS/Configuration/A/D Limits] and verify limits in the table provided below:

Parameter	Low Limit	High Limit
AC Input Volts	98 (196)	132 (264)
AC Input Current	1	7
TX#1-24V P.S. Volts	23.3	25.2
TX#1-24V P.S. Current	3	15
TX#2-24V P.S. Volts	23.3	25.2
TX#2-24V P.S. Current	3	15
Battery 1 Volts	21.5	30
Battery 1 Current	-6	10
Battery 2 Volts	21.5	30
Battery 2 Current	-6	10
+ 5V DC	4.80	5.20
+12V DC	11.75	13.25
- 12 V DC	-13.25	-11.75

- (2). On the PMDT select [RMS/Data/A/D Data] and verify that there are no maintenance alerts. Record nominal value.



(2)

Parameter	Low Limit	High Limit	Nominal Value
AC Input Volts	98 (196)	132 (264)	115.6
AC Input Current	1	7	3.6
TX #1 - 24 V P.S. Volts	23.3	25.2	24.1
TX #1 - 24 V P.S. Current	3	15	8.0
TX #2 - 24 V P.S. Volts	23.3	25.2	24.0
TX #2 - 24 V P.S. Current	3	15	7.6
Battery 1 Volts	21.5	30	27.8
Battery 1 Current	-6	10	0.0
Battery 2 Volts	21.5	30	28.1
Battery 2 Current	-6	10	0
+ 5V DC Monitor #1	4.80	5.20	4.86
+12V DC Monitor #1	11.75	13.25	12.52
- 12 V DC Monitor #1	-13.25	-11.75	-12.44
+24V DC Monitor #1	23.3	25.2	23.9
+ 5V DC Monitor #2	4.80	5.20	4.88
+12V DC Monitor #2	11.75	13.25	12.50
-12V DC Monitor #2	-13.25	-11.75	-12.49
+24V DC Monitor #2	23.3	25.2	24.1

## 2. Power On/Off Indications : 檢視AC、DC電源開關狀態。

Observe the Localizer front panel for correct indications of:

- (1). TX #1 AC power Indication on/off. Check if OK.
- (2). TX #1 DC power indication on/off. Check if OK.
- (3). TX #2 AC power indication on/off. Check if OK.
- (4). TX #2 DC power indication on/off. Check if OK.



- (1) TX #1 AC Power Indicator
- (2) TX #1 DC Power Indicator
- (3) TX #2 AC Power Indicator
- (4) TX #2 DC Power Indicator


- Check if OK
- Check if OK
- Check if OK
- Check if OK

3. **Transmitter RF Control** : 確認CRS和CLR發射機控制功能。

- (1). Log on to the PMDT with level 3 security password in Local Control Mode. Enter the amplifier assembly number for each corresponding amplifier that is installed on the system under the dropdown box in thePMDT/Transmitter/Configuration/Transmitter\_ screen. Save the configuration under PMDT/RMS/ConfigBackup.
- (2). Using the PMDT transmitter control window, turn the Course and Clearance RF on and off and observe Wattmeter. Check if OK.
- (3). Repeat steps 1 and 2 for Transmitter 2.



- (2) Course Transmitter On/Off Control
- (2) Clearance Transmitter On/Off Control



4. **Radio Frequency and RF Frequency Control** : 檢視CRS RF及CLR RF頻率正確性。


**SETUP:** Connect Frequency Counter to the course/clearance test points of assembly 012106 (TRU), **TP5** CLR LO and TRU, **TP13** CRS LO. Place transmitter 1 on standby.

- (1). Record Localizer channel frequency.
- (2). Measure the frequency of the Course channel RF and record.
- (3). Measure the frequency of the Clearance channel RF and record.
- (4). Record frequency difference.
- (5). Read frequency difference from the transmitter screen and record.
- (6). Repeat steps 3 thru 6 for Transmitter 2 with transmitter 2 placed on standby.

TRU TP5  
CLR LO



TRU TP13  
CRS LO



- (1) S1 Switch Setting: (6 5 4 3 2 1): Enter Setting
- (2) Localizer Channel Frequency

$$\frac{00/000}{108.9} \text{ MHz}$$

- (3) Meas. CRS Freq. (Channel +4 kHz) A15A3 J4
- (4) Meas. CLR Freq. (Channel -4 kHz) A15A3 J1
- (5) Measured Frequency Difference
- (6) Indicated Frequency Difference

**TX1**

$$\frac{108.903805}{108.895805} \pm 0.001\%$$

$$\frac{8000}{8000} \text{ (7500Hz to 8500Hz)}$$

$$\frac{8000}{8000} \text{ (7500Hz to 8500Hz)}$$

- (3) Meas. CRS Freq. (Channel +4 kHz) A15A3 J4
- (4) Meas. CLR Freq. (Channel -4 kHz) A15A3 J1
- (5) Measured Frequency Difference
- (6) Indicated Frequency Difference

**TX2**

$$\frac{108.903751}{108.895751} \pm 0.001\%$$

$$\frac{8000}{8000} \text{ (7500Hz to 8500Hz)}$$

$$\frac{8000}{8000} \text{ (7500Hz to 8500Hz)}$$

5. **CRS CSB Reflected Power and VSWR** : 檢視CRS CSB順向功率及反相功率，並計算VSWR。

- (1). Read CRS CSB Forward Power on Wattmeter and record.
- (2). Read CRS CSB Reflected Power on Wattmeter and record.
- (3). Calculate VSWR using VSWR formula and record.
- (4). Repeat steps 1 thru 3 for Transmitter 2.



		<b>TX1</b>	<b>TX2</b>
(1)	CRS CSB forward power	<u>15.0</u>	<u>15.0</u> Record
(2)	CRS CSB reflected power	<u>0.0</u>	<u>0.0</u> Record
(3)	CRS CSB VSWR (calculated)	<u>1.00:1</u>	<u>1.00:1</u> Record

6. **CRS SBO Reflected Power and VSWR** : 檢視CRS SBO順向功率及反相功率，並計算VSWR。

- (1). Read CRS SBO Forward Power on Wattmeter and record.
- (2). Read CRS SBO Reflected Power on Wattmeter and record.
- (3). Calculate VSWR using VSWR formula and record.
- (4). Repeat steps 1 thru 3 for Transmitter 2.



		<b>TX1</b>	<b>TX2</b>
(1)	CRS SBO forward power	<u>0.2</u>	<u>0.2</u> Record
(2)	CRS SBO reflected power	<u>0</u>	<u>0</u> Record
(3)	CRS SBO VSWR (calculated)	<u>1=1</u>	<u>1=1</u> Record

7. **CLR CSB Reflected Power and VSWR** : 檢視CLR CSB順向功率及反相功率，並計算VSWR。

- (1). Read CLR CSB Forward Power on Wattmeter and record.
- (2). Read CLR CSB Reflected Power on Wattmeter and record.
- (3). Calculate VSWR using VSWR formula and record.
- (4). Repeat steps 1 thru 3 for Transmitter 2.



		<b>TX1</b>	<b>TX2</b>
(1)	CLR CSB forward power	<u>12</u>	<u>12</u> Record
(2)	CLR CSB reflected power	<u>0</u>	<u>0</u> Record
(3)	CLR CSB VSWR (calculated)	<u>1=1</u>	<u>1=1</u> Record

8. **CLR SBO Reflected Power and VSWR** : 檢視CLR SBO順向功率及反相功率，並計算VSWR。



- (1). Read CLR SBO Forward Power on Wattmeter and record.
- (2). Read CLR SBO Reflected Power on Wattmeter and record.
- (3). Calculate VSWR using VSWR formula and record.
- (4). Repeat steps 1 thru 3 for Transmitter 2.




(1)	CLR SBO forward power	<u>0.2</u>	<u>0.2</u>	Record
(2)	CLR SBO reflected power	<u>0</u>	<u>0</u>	Record
(3)	CLR SBO VSWR (calculated)	<u>1:1</u>	<u>1:1</u>	Record

9. RF Power Metering : 檢視面板量測功率與PMDT顯示功率之誤差值及波形正確性。

- Measure the Main Course CSB Forward power reading on the Wattmeter Display and record.
- On the PMDT, select [Transmitters / Data / Wattmeter Data] and record the internal CSB forward power reading. Verify the reading is within  $\pm 4\%$  of the Wattmeter reading.
- Verify the Course CSB waveform is available at the front panel Wattmeter Test jack. Check if OK.
- Repeat steps 1 thru 3 for the remainder of the readings requested on the data sheets.





Wattmeter Functions:

<u>CRS Transmitter</u>		
(1,2)	Main CSB F Pwr Reading Accuracy	Wm <u>15</u> Int <u>15</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Main CSB F Pwr Select and Waveform	Int <u>0</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(1,2)	Main CSB R Pwr Reading Accuracy	Wm <u>0</u> Int <u>0</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Main CSB R Pwr Select and Waveform	Int <u>0.207</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(1,2)	Main SBO F Pwr Reading Accuracy	Wm <u>0.2</u> Int <u>0</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Main SBO F Pwr Select and Waveform	Int <u>0</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(1,2)	Main SBO R Pwr Reading Accuracy	Wm <u>0</u> Int <u>15</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Main SBO R Pwr Select and Waveform	Int <u>15</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(1,2)	Stby CSB Pwr Reading Accuracy	Wm <u>15</u> Int <u>15</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Stby CSB Pwr Select and Waveform	Int <u>0.204</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(1,2)	Stby SBO Pwr Reading Accuracy	Wm <u>0.2</u> Int <u>0.204</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Stby SBO Pwr Select and Waveform	Int <u>0.204</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
<u>CLR Transmitter</u>		
(1,2)	Main CSB F Pwr Reading Accuracy	Wm <u>12</u> Int <u>12</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Main CSB F Pwr Select and Waveform	Int <u>0</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(1,2)	Main CSB R Pwr Reading Accuracy	Wm <u>0</u> Int <u>0</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Main CSB R Pwr Select and Waveform	Int <u>0.207</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(1,2)	Main SBO F Pwr Reading Accuracy	Wm <u>0.2</u> Int <u>0</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Main SBO F Pwr Select and Waveform	Int <u>0</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(1,2)	Main SBO R Pwr Reading Accuracy	Wm <u>0</u> Int <u>12</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Main SBO R Pwr Select and Waveform	Int <u>12</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(1,2)	Stby CSB Pwr Reading Accuracy	Wm <u>12</u> Int <u>12</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Stby CSB Pwr Select and Waveform	Int <u>0.205</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(1,2)	Stby SBO Pwr Reading Accuracy	Wm <u>0.2</u> Int <u>0.205</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Stby SBO Pwr Select and Waveform	Int <u>0.205</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK


10. CRS System Spurious Emissions : 量測CRS頻率2次諧波及3次諧波是否符合標準。

**SETUP** : Connect a Spectrum Analyzer to the output of the CRS CSB attenuator.


- (1). Set CRS 90 and 150 Hz modulation off.
- (2). Set CRS keying off.
- (3). Set spectrum analyzer to carrier signal. Note level in dBm. Set span to 1MHz, step to manual and

enter center frequency.

- (4). Measure and compare the second and third harmonics to the carrier frequency. Record the frequency and amplitude difference, with respect to the carrier level in dB (dBc), of each harmonic.



- (5). Verify with the spectrum analyzer that from 0 Hz to 500 MHz, no spurs are larger than -60dBc. Check if OK.



- (6). Remove spectrum analyzer from system.

- (7). Set 90/150 Hz modulation and keyer on to return system to normal.
- (8). Repeat steps 1 thru 7 for Transmitter 2.

TX1		
	Frequency	Level
(3)	Fundamental 108.9 MHz	0 Record
(4)	Second Harmonic 217.8 MHz	-72 < -60 dBC
	Third Harmonic 326.7 MHz	-82 < -60 dBC
(5)	No spurious output greater than -60 dBC	<input checked="" type="checkbox"/> Check if OK

TX2		
	Frequency	Level
(3)	Fundamental 108.9 MHz	0 Record
(4)	Second Harmonic 217.8 MHz	-72 < -60 dBC
	Third Harmonic 326.7 MHz	-82 < -60 dBC
(5)	No spurious output greater than -60 dBC	<input checked="" type="checkbox"/> Check if OK

### 11. CLR System Spurious Emissions : 量測CLR頻率2次諧波及3次諧波是否符合標準。

**SETUP** : Connect a Spectrum Analyzer to the output of the CLR CSB attenuator.

- (1). Set CLR 90 and 150 Hz modulation off.
- (2). Set CLR keying off.
- (3). Set spectrum analyzer to carrier signal. Note level in dBm. Set span to 1MHz step to manual and enter center frequency.
- (4). Measure and compare the second and third harmonics to the carrier frequency. Record the frequency and amplitude difference, with respect to the carrier level in dB (dBC), of each harmonic.
- (5). Verify with the spectrum analyzer that from 0 Hz to 500 MHz, no spurs are larger than -60dBC. Check if OK.
- (6). Remove spectrum analyzer from system.
- (7). Set 90/150 Hz modulation and keyer on to return system to normal.
- (8). Repeat steps 1 thru 7 for Transmitter 2.

TX1		
	Frequency	Level
(3)	Fundamental 108.9 MHz	0 Record
(4)	Second Harmonic 217.8 MHz	-73.2 < -60 dBC
	Third Harmonic 326.7 MHz	-81.2 < -60 dBC
(5)	No spurious output greater than -60 dBC	<input checked="" type="checkbox"/> Check if OK

TX2		
	Frequency	Level
(3)	Fundamental 108.9 MHz	0 Record
(4)	Second Harmonic 217.8 MHz	-73 < -60 dBC
	Third Harmonic 326.7 MHz	-80.1 < -60 dBC
(5)	No spurious output greater than -60 dBC	<input checked="" type="checkbox"/> Check if OK

### 12. CRS Carrier Signal at Sideband Output : 用頻譜分析儀量測CRS CSB及CRS SBO於carrier level之差是否符合標準。

**SETUP** : 1. Disable transmission and disconnect the CRS CSB feed cable and connect Spectrum Analyzer to CRS CSB output using a 30-dB attenuator.

2. Find Station Frequency.
3. Set Center Frequency.
4. Adjust Spectrum Analyzer to the following settings:

Span 2 KHz      RBW 30 Hz  
 VBW 30 Hz      SWP 2.5 Sec  
 Atten 10dB



- (1). Measure the CRS CSB carrier level and set marker on spectrum analyzer to marker zero.



- (2). Disable transmission, place the CRS CSB feed cable back to the normal position, and place the 30 dB attenuator and spectrum analyzer on the CRS SBO output. Measure and record the reading.





- (3). Repeat steps 1 and 2 for Transmitter 2.
- (4). Place the system back to the normal state.


(2)	CRS carrier signal at sideband output	TX1 -78.4	TX2 -71.5 < -30 dBc
-----	---------------------------------------	--------------	------------------------

13. **CLR Carrier Signal at Sideband Output** : 用頻譜分析儀量測 CLR CSB 及 CLR SBO 於 carrier level 之差是否符合標準。

**SETUP** : 1. Disable transmission and disconnect the CLR CSB feed cable and connect Spectrum Analyzer to CLR CSB output using a 30-dB attenuator.

2. Find Station Frequency.
3. Set Center Frequency.
4. Adjust Spectrum Analyzer to the following settings:

Span 2 KHz      RBW 30 Hz  
 VBW 30 Hz      SWP 2.5 Sec  
 Atten 10dB



- (1). Measure the CLR CSB carrier level and set marker on spectrum analyzer to marker zero.



- (2). Disable transmission, place the CLR CSB feed cable back to the normal position, and place the 30 dB attenuator and spectrum analyzer on the CLR SBO output. Measure and record the reading.



- (3). Repeat steps 1 and 2 for Transmitter 2.  
 (4). Place the system back to the normal state.

(2) CLR carrier signal at sideband output TX1  
-73 TX2  
-71 <-30 dBC

14. **LO Outputs** : 量測CRS LO及CLR LO的輸出功率。

- (1). Connect Power Meter to the cable feeding into J4 on the TRU.
- (2). Measure and record the CRS LO output power.
- (3). Connect Power Meter to the cable feeding into J1 on the TRU.
- (4). Measure and record the CLR LO output power.
- (5). Repeat steps 1 thru 4 for Transmitter 2.



(2) CRS LO Output Power TX1  
8.6 TX2  
8.7 ≥ 6.3 mW but ≤ 63.1 mW  
 (4) CLR LO Output Power 8.6 8.6 ≥ 6.3 mW but ≤ 63.1 mW

15. **CRS Modulation Balance Adjustment** : 調整CRS Modulation Balance，並確認外部 PMDT與內部PIR監測的Centerline DDM 是否在標準內。

*SETUP* : Connect PIR to the RF Sample port located on the front panel of the RF Monitor. Select CRS CSB on the LCU wattmeter. Turn off CRS SBO Power.

- (1). On the PMDT, select [Transmitter / Waveforms / Waveform 1] to change the DDM settings.

- (2). Adjust the Course CSB Carrier Power Level to 15 Watts, SDM to 40%, and DDM to 0.000 and Apply.



- (3). On the PMDT, select [Monitor 1 / Data / Integral] and record the external Course Centerline DDM reading for each of the DDM settings.



- (4). On the PIR, record the internal DDM reading for each of the DDM settings.



(5). Repeat steps 1 thru 4 for Transmitter 2.

**TX1**

At 40% SDM (Nominal Modulation Setting)

(3,4)	<u>DDM setting</u>	<u>External</u>	<u>Internal</u>	<u>Tolerance</u>
	0.000	0	0	S (standard)
	0.015	0.015	0.015	$S + 0.015 \pm 0.002$
	0.030	0.030	0.030	$S + 0.030 \pm 0.004$
	-0.015	-0.016	-0.016	$S - 0.015 \pm 0.002$
	-0.030	-0.031	-0.031	$S - 0.030 \pm 0.004$

**TX2**


At 40% SDM (Nominal Modulation Setting)


(3,4)	<u>DDM setting</u>	<u>External</u>	<u>Internal</u>	<u>Tolerance</u>
	0.000	0	0	S (standard)
	0.015	0.015	0.015	$S + 0.015 \pm 0.002$
	0.030	0.030	0.030	$S + 0.030 \pm 0.004$
	-0.015	-0.016	-0.016	$S - 0.015 \pm 0.002$
	-0.030	-0.031	-0.031	$S - 0.030 \pm 0.004$

**16. CRS Nav Tones Audio Frequency : 用計頻器量測CRS音頻90Hz及150Hz是否正確。**

*SETUP* : 1. Connect frequency counter to the Detected port located on the front panel of the RF Monitor.

2. Select CRS CSB on the LCU wattmeter.






- (1). Turn only 90 Hz modulation on.
- (2). Record external reading from frequency counter.



- (3). Turn only 150 Hz modulation on.
- (4). Record external reading from frequency counter.



- (5). Repeat steps 1 thru 4 for Transmitter 2.

(2)	90 Hz frequency	<u>TX1</u> <u>90</u>	<u>TX2</u> <u>90</u>	<b>External</b> 90 ± 1% (0.90 Hz)
(4)	150 Hz frequency	<u>150</u>	<u>150</u>	150 ± 1% (1.50Hz)

17. **CLR Nav Tones Audio Frequency** : 用計頻器量測CLR音頻90Hz及150Hz是否正確。


*SETUP* : 1. Connect frequency counter to the Detected port located on the front panel of the RF Monitor.  
2. Select CLR CSB on the LCU wattmeter.



- (1). Turn only 90 Hz modulation on.
- (2). Record external reading from frequency counter.



- (3). Turn only 150 Hz modulation on.
- (4). Record external reading from frequency counter.



- (5). Repeat steps 1 thru 4 for Transmitter 2.

	TX1	TX2	External
(2) 90 Hz frequency	90	90	90 ± 1% (0.90 Hz)
(4) 150 Hz frequency	150	150	150 ± 1% (1.50 Hz)

18. **Integral Monitor Voting Logic** : 驗證監視邏輯於AND及OR狀態下是否運作正常。

*SETUP* : Station Operating Normally

1. On the PMDT, select [Monitors/Configuration/Integral] and set the alarm limits as shown in the following table:


Integral Alarm Limits				
Parameter Alarm Low	Alarm Low	Prealarm Low	Prealarm High	Alarm High
Course				
Centerline RF Level	80%	85%	115%	120%
Centerline DDM	-0.004	-0.003	0.003	0.004
Centerline SDM	36%	37%	43%	44%
Ident Mod Percent	6.0%	6.5%	9.5%	10.0%
Width DDM	0.140	0.144	0.166	0.170

Cont/Lack Ident	17	N/A	N/A	N/A
<b>Clearance</b>				
Centerline RF Level	80%	85%	115%	120%
CLR 1 DDM	0.235 (*)	0.240 (*)	0.280 (*)	0.285 (*)
Centerline SDM	36%	37%	43%	44%
Ident Mod Percent	6.0%	6.5%	9.5%	10.0%
CLR 2 DDM	0.280 (*)	0.285 (*)	0.325 (*)	0.330 (*)


\* If connected to a DU/CU the values should CLR 1 and 2 alarm values should be  $\pm 0.025$  DDM from the nominal and prealarm values should be  $\pm 0.020$  DDM from the nominal.

2. On the PMDT, in the [RMS / Configuration/General] screen, verify the Monitor Voting Logic is set to the AND configuration.

- (1). On the PMDT, select [Monitor 1/ Data / Status] and verify no alarms are shown for Monitor #1. Record.
- (2). On the PMDT, select [Monitor 2 / Data / Status] and verify no alarms are shown for Monitor #2. Record.
- (3). Set the Local/Remote switch on the transmitter front panel to the Remote position.
- (4). On the PMDT, select [Monitors / Commands / Integral Monitor Bypass / On] and verify a bypass indication is indicated for the Integral Monitor in the Monitors Status group at the left of the PMDT screen. Also verify the transmitter front panel Bypass light illuminates for the Integral Monitor.
- (5). Set the Local/Remote switch on the front panel to the Local position. Press the Integral Monitor Bypass button on the transmitter front panel and verify the Bypass is removed.
- (6). Remove all monitor bypass conditions.
- (7). On the PMDT, select [Monitor 1 / Offsets and Scale Factors / Integral] and set the CRS Centerline SDM Scale Factor to 0. This should result in an alarm condition for Monitor 1.



- (8). Verify the transmitter front panel Integral Monitor 1 alarm light is illuminated.
- (9). On the PMDT, select [RMS /Status/Monitor/Transmitter Status] and verify an Integral Monitor Mismatch indication.
- (10). Verify the station continues to operate in this condition.



- (11). On the PMDT, select [Monitor 2 / Offsets and Scale Factors / Integral] and set the Path SDM Scale Factor to 0. This should result in an alarm condition for Monitor 2.
- (12). Verify the transmitter front panel Integral Monitor 2 alarm light is illuminated and the station transfers and shuts down. This confirms the Monitor AND function.
- (13). Place the Integral Monitor in Bypass and reset the Offset for Monitor 2 to the normal condition. Restart the station. This should result in a normal indication for Monitor 2. Monitor 1 should remain in alarm.
- (14). On the PMDT, in the [RMS / Configuration / General] screen, set the Monitor Voting Logic to the OR configuration.
- (15). Remove the Integral Monitor Bypass. The station should immediately transfer and shut down. This confirms the Monitor OR function.
- (16). Bypass the Integral Monitor and reset the SDM Scale Factors for Monitors 1 and 2 to their normal values.
- (17). On the PMDT, in the [RMS / Configuration / General] screen, reset the Monitor Voting Logic to the AND configuration.
- (18). Restart the station. Normal operation with no monitor alarms should be indicated.

- |      |  |                                     |             |
|------|--|-------------------------------------|-------------|
| (1)  | Monitor #1 Normal Indication   | <input checked="" type="checkbox"/> | Check if OK |
| (2)  | Monitor #2 Normal Indication   | <input checked="" type="checkbox"/> | Check if OK |
| (4)  | Integral Monitor Bypass Function   | <input checked="" type="checkbox"/> | Check if OK |
|      | Integral Monitor bypass light  | <input checked="" type="checkbox"/> | Check if OK |
| (5)  | Integral monitor bypass removed  | <input checked="" type="checkbox"/> | Check if OK |
| (8)  | Integral monitor 1 alarm   | <input checked="" type="checkbox"/> | Check if OK |
| (9)  | Integral Monitor Mismatch indication   | <input checked="" type="checkbox"/> | Check if OK |
| (10) | Station operational w/mon 1 alarm  | <input checked="" type="checkbox"/> | Check if OK |
| (12) | Integral monitor 2 alarm/station transfer/<br>Shut down (monitor "and" function) | <input checked="" type="checkbox"/> | Check if OK |
| (15) | Station transfer /shut down (Monitor<br>"OR" Function)                           | <input checked="" type="checkbox"/> | Check if OK |

19. Integral and Standby Monitor Alarms : 驗證Monitor各參數於超過High Alarm與

Low Alarm上時，是否正常顯示告警。


**SETUP** : *System Operating Normal Place all Bypass switches to ON.*


- (1). On the PMDT, select [Monitor 1 / Data / Integral] and verify no alarms are shown for Monitor #1 and that the CRS Centerline DDM Value is  $0.000 + 0.001$ . Check if OK.
- (2). On the PMDT, select [Monitor 1 / Data / Standby] and verify no alarms are shown for Monitor #1 and that the CRS and CLR Centerline DDM Value is  $0.000 + 0.001$ . Check if OK.
- (3). On the PMDT, select [Monitor 2 / Data / Integral] and verify no alarms are shown for Monitor #2 and that the CRS Centerline DDM Value is  $0.000 + 0.001$ . Check if OK.
- (4). On the PMDT, select [Monitor 2 / Data / Standby] and verify no alarms are shown for Monitor #2 and that the CRS and CLR Centerline DDM Value is  $0.000 + 0.001$ . Check if OK.
- (5). On the PMDT, select [Transmitters/Waveform/Waveform1] and adjust the CRS and CLR CSB RF Levels down to cause the integral monitor to go into alarm.
- (6). On the PMDT, select [Monitor 1 / Data / Integral] and confirm a low alarm condition for the CRS and CLR RF Levels.
- (7). On the PMDT, select [Monitor 1 / Data / Standby] and confirm a low alarm condition for the CRS and CLR RF Levels.
- (8). Repeat Steps 6 and 7 for Monitor 2.
- (9). On the PMDT, select [Transmitters/Waveform/Waveform1] and adjust the CRS and CLR CSB RF Levels up to cause the integral monitor to go into alarm.
- (10). On the PMDT, select [Monitor 1 / Data / Integral] and confirm a high alarm condition for the CRS and CLR RF Levels.
- (11). On the PMDT, select [Monitor 1 / Data / Standby] and confirm a high alarm condition for the CRS and CLR RF Levels.
- (12). Repeat Steps 10 and 11 for Monitor 2.
- (13). Return CRS and CLR RF Levels to normal power.
- (14). On the PMDT, select [Transmitters/Waveform/Waveform1] and adjust the CRS and CLR CSB Mod Percent Values down to cause the integral monitor to go into alarm.
- (15). On the PMDT, select [Monitor1/Data/Integral] and confirm a low alarm condition for the CRS Centerline SDM.
- (16). On the PMDT, select [Monitor1/Data/Standby] and confirm a low alarm condition for the CRS Centerline SDM.
- (17). Repeat Steps 15 and 16 for Monitor 2.
- (18). On the PMDT, select [Transmitters/Waveform/Waveform1] and adjust the CRS and CLR CSB Mod Percent up to cause the integral monitor to go into alarm.
- (19). On the PMDT, select [Monitor1/Data/Integral] and confirm a high alarm condition for the CRS Centerline SDM.
- (20). On the PMDT, select [Monitor1/Data/Standby] and confirm a high alarm condition for the CRS Centerline SDM.

- (21). Repeat Steps 19 and 20 for Monitor 2.
- (22). Return the CRS and CLR CSB Mod Percent Values to nominal.
- (23). On the PMDT, select [Transmitters/Waveform/Waveform1] and adjust the CRS CSB Mod Balance Values down to cause the integral monitor to go into alarm.
- (24). On the PMDT, select [Monitor1/Data/Integral] and confirm a low alarm condition for the CRS Centerline DDM.
- (25). On the PMDT, select [Monitor1/Data/Standby] and confirm a low alarm condition for the CRS Centerline DDM.
- (26). Repeat Steps 24 and 25 for Monitor 2.
- (27). On the PMDT, select [Transmitters/Waveform/Waveform1] and adjust the CRS CSB Mod Balance Values up to cause the integral monitor to go into alarm.
- (28). On the PMDT, select [Monitor1/Data/Integral] and confirm a high alarm condition for the CRS Centerline DDM.
- (29). On the PMDT, select [Monitor1/Data/Standby] and confirm a high alarm condition for the CRS Centerline DDM.
- (30). Repeat Steps 28 and 29 for Monitor 2.
- (31). Return the CRS CSB Mod Balance Values to nominal.
- (32). 32. On the PMDT, select [Transmitters/Waveform/Waveform1] and adjust the CRS and CLR SBO RF Level Values down to cause the integral monitor to go into alarm.
- (33). On the PMDT, select [Monitor1/Data/Integral] and confirm a low alarm condition for the CRS and CLR Width DDM.
- (34). On the PMDT, select [Monitor1/Data/Standby] and confirm a low alarm condition for the CRS and CLR Width DDM.
- (35). Repeat Steps 33 and 34 for Monitor 2.
- (36). On the PMDT, select [Transmitters/Waveform/Waveform1] and adjust the CRS and CLR SBO RF Level Values up to cause the integral monitor to go into alarm.
- (37). On the PMDT, select [Monitor1/Data/Integral] and confirm a high alarm condition for the CRS and CLR Width DDM.
- (38). On the PMDT, select [Monitor1/Data/Standby] and confirm a high alarm condition for the CRS and CLR Width DDM.
- (39). Repeat Steps 37 and 38 for Monitor 2.
- (40). Return the CRS and CLR SBO RF Level Values to Nominal.
- (41). On the PMDT, select [Transmitters/Waveform/Waveform1] and adjust the CRS and CLR Ident Mod Level Values down to cause the integral monitor to go into alarm.
- (42). On the PMDT, select [Transmitters, Commands, Loc Ident, Normal]. Select [Monitor1/Data/Integral] and confirm a low alarm condition for the CRS and CLR Ident Mod Level.
- (43). On the PMDT, select [Monitor1/Data/Standby] and confirm a low alarm condition for the CRS and

CLR Ident Mod Level.

- (44). Repeat Steps 42 and 43 for Monitor 2.
- (45). On the PMDT, select [Transmitters/Waveform/Waveform1] and adjust the CRS and CLR Ident Mod Level Values up to cause the integral monitor to go into alarm.
- (46). On the PMDT, select [Monitor1/Data/Integral] and confirm a high alarm condition for the CRS and CLR Ident Mod Level.
- (47). On the PMDT, select [Monitor1/Data/Standby] and confirm a high alarm condition for the CRS and CLR Ident Mod Level.
- (48). Repeat Steps 46 and 47 for Monitor 2.
- (49). Return the CRS and CLR Ident Mod Level Values to Nominal.
- (50). On the PMDT, select [Transmitters/Commands/Localizer Ident/Continuous].
- (51). On the PMDT, select [Monitor1/Data/Integral] and confirm that a continuous ident alarm appears.
- (52). On the PMDT, select [Monitor1/Data/Standby] and confirm that a continuous ident alarm appears.
- (53). Repeat Steps 51 and 52 for Monitor 2.
- (54). On the PMDT, select [Transmitters/Commands/Localizer Ident/Normal].
- (55). On the PMDT, select [Transmitters/Commands/Localizer Ident/Off].
- (56). On the PMDT, select [Monitor1/Data/Integral] and confirm that No Ident appears.
- (57). On the PMDT, select [Monitor1/Data/Standby] and confirm that No Ident appears.
- (58). Repeat Steps 56 and 57 for Monitor 2.
- (59). On the PMDT, select [Transmitters/Commands/Localizer Ident/Normal].
- (60). Restart the station. Normal operation with no monitor alarms should be indicated.





- (1) Integral Mon 1 CRS Centerline DDM Value  Check if OK
- (2) Standby Mon 1 CRS Centerline DDM Value  Check if OK
- Standby Mon 1 CLR Centerline DDM Value  Check if OK
- (3) Integral Mon 2 CRS Centerline DDM Value  Check if OK
- (4) Standby Mon 2 CRS Centerline DDM Value  Check if OK
- Standby Mon 2 CLR Centerline DDM Value  Check if OK

Test Step	Alarm	CRS/CLR	Monitor Test (Check If OK)			
			INT 1	INT 2	STBY 1	STBY 2
(6,7,8)	RF Alarm Low	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		CLR	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(10,11,12)	RF Alarm High	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		CLR	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(15,16,17)	Centerline SDM Alarm Low	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		CLR	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(19,20,21)	Centerline SDM Alarm High	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		CLR	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(24,25,26)	Centerline DDM Alarm Low	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		CLR	N/A	N/A	N/A	N/A
(28,29,30)	Centerline DDM Alarm High	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		CLR	N/A	N/A	N/A	N/A
(33,34,35)	Width DDM Alarm Low	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		CLR	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(37,38,39)	Width DDM Alarm High	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		CLR	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(42,43,44)	Ident Mod Alarm Low	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		CLR	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(46,47,48)	Ident Mod Alarm High	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		CLR	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(51,52,53)	Continuous Ident Timeout		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(56,57,58)	No Ident Timeout		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>

20. Integral Monitor Reverse Sensing Alarms : 於CRS CSB及CLR CSB加入180度線，並檢視Monitor Width DDM使否發生反相。

SETUP : System operation normal


- (1). Remove the Integral CRS CSB feed line and add 180 deg. Line section and reconnect.



- (2). Observe on the PMDT the CRS width monitor reads approx. -0.155 DDM 90Hz.

	Monitor 1	Monitor 2	
Course			
Centerline RF Level	98.6	98.6	%
Centerline DDM	0.002	0.001	DDM
Centerline SDM	0.017	0.015	%
Ident Mod Percent	8.1	8.1	%
Width DDM	-0.155	-0.155	DDM
Ident Status	Normal	Normal	
Synth Lock / Rev Sense	F	F	
Clearance			
RF Level	100.0	100.0	%
Clearance 1 DDM	0.235	0.235	DDM
SDM	0.017	0.017	%
Ident Mod Percent	8.0	8.0	%
Clearance 2 DDM	0.295	0.265	DDM
Ident Status	Normal	Normal	
Synth Lock / Rev Sense			
RF Freq Difference	795	795	Hz
Antenna Fault			

- (3). Confirm the monitor shows a reverse sensing alarm.  
 (4). Remove system from bypass and confirm a hard shutdown.  
 (5). Confirm there is an alarm on monitor 2.  
 (6). Return the system to normal.  
 (7). Remove the Integral CLR CSB feed line and add 180 deg. Line section and reconnect.



於 CLR CSB 加一條 180 度線

- (8). Observe on the PMDT the CLR 1 width monitor reads approx. -0.260 DDM.
- (9). Observe on the PMDT the CLR 2 width monitor reads approx. -0.305 DDM.

	04/30/18 14:07:33	04/30/18 14:07:34
Course	Monitor 1	Monitor 2
Centerline RF Level	100.6	100.4
Centerline DDM	0.000	-0.001
Centerline SDM	40.0	40.0
Ident Mod Percent	0.0	0.0
Width DDM	0.154	0.154
Ident Status	No Ident	No Ident
Synth Lock / Rev Sense		
Clearance		
RF Level	100.6	100.4
Clearance 1 DDM	-0.224	-0.224
SDM	40.0	40.0
Ident Mod Percent	0.0	0.0
Clearance 2 DDM	-0.244	-0.245
Ident Status	No Ident	No Ident
Synth Lock / Rev Sense	R	R

- (10). Confirm the monitor shows a reverse sensing alarm.
- (11). Remove system from bypass and confirm a hard shutdown.
- (12). Confirm there is an alarm on monitor 2.
- (13). Return the system to normal.

### CRS TX

- (2) CRS Width DDM
- (3) Monitor indicates reverse sensing alarm
- (4) Hard shutdown
- (5) Alarm on monitor 2

$-0.156$  Approx -0.155 DDM  
 Check if OK  
 Check if OK  
 Check if OK

### CLR TX


- (7) CLR 1 Width DDM
- (8) CLR 2 Width DDM
- (9) Monitor indicates reverse sensing alarm
- (10) Hard shutdown
- (11) Alarm on monitor 2

$-0.234$  Approx -0.260 DDM  
 $-0.255$  Approx -0.305 DDM  
 Check if OK  
 Check if OK  
 Check if OK


## 21. Monitors Certification and Certification Limits : 測試監視自我驗證功能是否正常。

**SETUP** : *System Operation Normal*


- (1). On the PMDT, log-on at Level 3 Password. Select the [RMS / Configuration / General].
- (2). Disable Monitor Certification.
- (3). On the PMDT, select [Monitor 1 / Data /] and verify the Certification Test Results tab does not appear.




- (4). On the PMDT, select [RMS / Configuration / General].
- (5). Enable Monitor Certification.
- (6). On the PMDT, select [Monitor 1 / Data / Certification Test Results] and verify the monitor certification interval is less than or equal to  $\leq$  two minutes.
- (7). On the PMDT, select [Monitor 1/ Monitor Offsets and Scale Factors/Certification].
- (8). Change the SDM Scale to 0% Mod.
- (9). On the PMDT, select [Monitor 1 / Data / Certification Test Results].
- (10). Verify that an out-of-tolerance condition exists for Centerline SDM.




- (11). On the PMDT, select [RMS / Status / Monitor/Transmitter Status] and verify the Monitor 2 Indicator is Green and Monitor 1 Indicator is not Green. This indicates the Monitor is disabled from voting.
- (12). Verify Monitor 1 is in an alarm condition for Integral, Standby Transmitter and Near Field Monitor (if configured present) on the LCU.
- (13). On the PMDT, select [Monitor 1 / Offsets and Scale Factors/Certification] and change the Centerline SDM Scale to 100% Mod.
- (14). On the PMDT, select [Monitor 2 / Offsets and Scale Factors/Certification].
- (15). Change the Centerline SDM Scale to 0 % Mod.
- (16). On the PMDT, select [Monitor 2 / Data / Certification Test Results].
- (17). Verify an out-of-tolerance condition exists for Centerline SDM.



- (18). On the PMDT, select [RMS / Status / Monitor/Transmitter Status] and verify the Monitor 1 Indicator is Green and the Monitor 2 indicator is not Green. This indicates Monitor 2 is disabled from voting.



- (19). On the PMDT, select [Monitor 2 / Offsets and Scale Factors/Certification] and change the Centerline SDM Scale to 100 % Mod.
- (20). On the PMDT, select [Monitor 1 / Data / Certification Test Results] and verify the Certification Results are in tolerance for all parameters.
- (21). On the PMDT, select [Monitor 2 / Data / Certification Test Results] and verify the Certification Results are in tolerance for all parameters.



- |      |  |                                     |                      |
|------|--|-------------------------------------|----------------------|
| (2)  | Monitor Certification On/Off Control                                 | <input checked="" type="checkbox"/> | Check if OK          |
| (3)  | No monitor certification tab   | <input checked="" type="checkbox"/> | Check if OK          |
| (6)  | Monitor Certification Interval                                       | <input checked="" type="checkbox"/> | 1 min. 32 sec 2 min. |
| (10) | Mon. 1 centerline SDM out of tolerance                               | <input checked="" type="checkbox"/> | Check if OK          |
| (11) | Mon. 1 voting disabled   | <input checked="" type="checkbox"/> | Check if OK          |
| (12) | Mon. 1 alarm for integral, standby tx and nfm                        | <input checked="" type="checkbox"/> | Check if OK          |
| (17) | Mon. 2 centerline SDM out of tolerance                               | <input checked="" type="checkbox"/> | Check if OK          |
| (18) | Mon. 2 voting disabled   | <input checked="" type="checkbox"/> | Check if OK          |
| (20) | Certification results in tolerance for all parameters for monitor #1 | <input checked="" type="checkbox"/> | Check if OK          |
| (21) | Certification results in tolerance for all parameters for monitor #2 | <input checked="" type="checkbox"/> | Check if OK          |

**22. Transmitter Selection and Indications : 檢視發射機切換和指示正常。**

**SETUP : System Operation Normal**

Operate the system to observe the following indications are normal:

- (1). Transfer TX #1 and TX #2 as main and observe the indicator lamps.
- (2). Transfer TX #1 and TX #2 and observe the on- antenna indicator lamps.
- (3). Make standby TX hot and observe correct indications of load lamps.
- (4). Turn TX #1 then #2 off and observe the correct indication of off lamps.

- |     |   |                                     |             |
|-----|---|-------------------------------------|-------------|
| (1) | Main Transmitter Select and Indication    | <input checked="" type="checkbox"/> | Check if OK |
| (2) | Transmitter Antenna Select and Indication | <input checked="" type="checkbox"/> | Check if OK |
| (3) | Transmitter Load Select and Indication    | <input checked="" type="checkbox"/> | Check if OK |
| (4) | Transmitter OFF Select and Indication     | <input checked="" type="checkbox"/> | Check if OK |

**23. Power Supply Functions : 測試備用電池電源運作正常。**

**SETUP : System Operation Normal**

Operate the system to observe the following indications and functions are normal:

- (1). Remove AC power from system and observe the AC fail indication.

- (2). With AC removed observe the on-batteries indication.



- (3). With AC back on disconnect batteries and observe battery fault indication.



- (4). With the system normal observe the DC-DC converter indication.  
 (5). Shut system down by turning off AC inputs. Turn on AC input only and observe the system returns to normal no alarm operation without a reset command.  
 (6). Remove AC input and turn on DC (battery) input and observe that the system does not restart.  
 (7). Press both BCPS reset buttons and observe the station returns to normal (with no alarm) operation.


(1)	AC Line Fail Indication	<input checked="" type="checkbox"/>	Check if OK
(2)	Station On-Battery Indication	<input checked="" type="checkbox"/>	Check if OK
(3)	Battery Fault Indication	<input checked="" type="checkbox"/>	Check if OK
(4)	DC - DC Converter OK Indication	<input checked="" type="checkbox"/>	Check if OK
(5)	Automatic Station Power-Up on AC power restoration (No Batteries)	<input checked="" type="checkbox"/>	Check if OK
(6)	System does not restart	<input checked="" type="checkbox"/>	Check if OK
(7)	Station On/Off Control on Batteries only - (No AC Power Present)	<input checked="" type="checkbox"/>	Check if OK

**24. Station Transfer Action : Main-to-Standby ; Hot Standby Operation : Hot Standby下檢視告警觸發時，於標準時間內正常執行切換機。**

*SETUP : Dual System Operating in Hot Standby Configuration with Both Transmitters On.*

Operate the system to observe the following indications and functions are normal:

- (1). Disconnect the CRS system SBO Feed Line From main Transmitter output (Relay K3-J4).



- (2). Start stopwatch.
- (3). Observe the transfer to Standby Transmitter occurs in 1.0 second or less.
- (4). Observe the visual and aural alarms on the Localizer system upon transfer.
- (5). Observe the system stays on line after transfer (no alarms).
- (6). Disconnect the SBO feed cable to the antenna simulator.



- (7). Observe the system shuts down the Standby transmitter, and is in the OFF condition.
- (8). Observe the visual and aural alarms on the Localizer system.




- (3) Station Transfer Action: Main to Stby
- (4) Local Aural + Visual Alarms
- (5) Continued Operation on Stby
- (7) Station Shutdown: Main and Stby to Off
- (8) Local Aural + Visual Alarms

- $0.1 \leq 1 \text{ sec}$
- Check if OK
- Check if OK
- $0.1 \leq 1 \text{ sec}$
- Check if OK

25. **CRS CSB Power Range** : 檢視當CRS CSB RF輸出功率調至20W及8W時，各參數是否正確，且兩者相差值於標準內。

*SETUP* : Connect Oscilloscope to the Detected port located on the front panel of the RF Monitor. Select CRS CSB on the LCU wattmeter to see the "Kissing" pattern.


- (1). Adjust Course CSB RF output to 20 watts.



- (2). Connect a PIR to the RF sample port located on the front panel of the RF Monitor and select CRS CSB on the LCU wattmeter, measure Mod Bal and record.
- (3). Measure CSB SDM with PIR and record.



- (4). Using the Monitor Data Window read CSB width and record.
- (5). Adjust CRS CSB to 8 watts.



- (6). Measure Mod Bal with PIR and record.
- (7). Measure SDM with PIR and record.




- (8). Using the Monitor Data window read CSB width and record.
- (9). Calculate Step 6 minus Step 2 and record.
- (10). Calculate Step 8 minus Step 4 and record.
- (11). Calculate Step 7 minus Step 3 and record.
- (12). Reset to Nominal Power.
- (13). Repeat steps 1 thru 12 for Transmitter 2.

	TX1	TX2
(2) Mod Bal at 20 Watts CSB	0	0 DDM
(3) SDM at 20 W CSB	40.3	40.3 %
(4) Course Width at 20 W CSB	0.155	0.154 DDM
(6) Mod Bal at 8 Watts (40% CSB)	-0.001	-0.001 DDM
(7) SDM at 8 Watts (40% CSB)	39.3	39.5 %
(8) Course Width at 8 W (40% CSB)	0.155	0.154 DDM
(9) Modulation balance difference	0.001	0 ≤ 0.002 DDM
(10) Course width difference	0.001	0 ± 2% of step 4
(11) SDM difference	0.8	0.8 ± 1%

26. **CLR CSB Power Range** : 檢視當CLR CSB RF輸出功率調至20W及8W時，各參數是否正確，且兩者相差值於標準內。

*SETUP* : Connect Oscilloscope to the Detected port located on the front panel of the RF Monitor. Select CLR CSB on the LCU wattmeter to see the “Kissing” pattern.


- (1). Adjust CLR CSB RF output to 20W.



- (2). Connect a PIR to the RF sample port located on the front panel of the RF Monitor and select CLR CSB on the LCU wattmeter, measure Mod Bal and record.
- (3). Measure CLR CSB SDM with PIR and record.



- (4). Using the Monitor Data Window read CLR 1 DDM and record.
- (5). Adjust CLR CSB to 8 watts.



CSB RF 調至 8W

- (6). Measure Mod Bal with PIR and record.
- (7). Measure SDM with PIR and record.




- (8). Using the Monitor Data window read CLR 1 DDM and record.
- (9). Calculate Step 6 minus Step 2 and record.
- (10). Calculate Step 8 minus Step 4 and record.
- (11). Calculate Step 7 minus Step 3 and record.
- (12). Reset to Nominal Power.
- (13). Repeat steps 1 thru 12 for Transmitter 2.

	TX1	TX2
(2) Mod Bal at 20 Watts CSB	0	0 DDM
(3) SDM at 20 W CSB	40.7	40.6 %
(4) CLR 1 DDM at 20 W CSB	0.286	0.285 DDM
(6) Mod Bal at 8 Watts (40% CSB)	-0.000	0 DDM
(7) SDM at 8 Watts (40% CSB)	39.8	39.8 %
(8) CLR 1 DDM at 8 W (40% CSB)	0.285	0.285 DDM
(9) Modulation balance difference	0	0 ≤ 0.002 DDM
(10) CLR 1 DDM difference	0.001	0 ± 2% of step 4
(11) SDM difference	0.9	0.8 ± 1%


27. Identification Signal and Modulation Range : 量測ID頻率及Code是否正確。

*SETUP* : Connect Frequency Counter to the Detected port located on the front panel of the RF Monitor. Select CRS CSB on the LCU wattmeter.

- (1). Turn off 90/150 Hz tone modulation.
- (2). Set Ident to continuous tone.
- (3). Measure and record the Ident tone frequency.



- (4). Set Ident to keyed.
- (5). Select CRS Ident to Speaker and verify that the Ident code is the same as the Monitor Configuration Screen.
- (6). Select CLR Ident to Speaker and verify that the Ident code is the same as the Monitor Configuration Screen.



- (7). Repeat steps 1 thru 6 for Transmitter 2.

**TX1**

- (3) Audio Frequency
- (5) CRS Identification Coding verification
- (6) CLR Identification Coding verification

$\frac{1020}{1TST}$  1020 ± 0.1% (1.02 Hz)  
 $\frac{1TST}{1TST}$  "T" + 3 Letters  
 $\frac{1TST}{1TST}$  "T" + 3 Letters

**TX2**


- (3) Audio Frequency
- (5) CRS Identification Coding verification
- (6) CLR Identification Coding verification


$\frac{1020}{1TST}$  1020 ± 0.1% (1.02 Hz)  
 $\frac{1TST}{1TST}$  "T" + 3 Letters  
 $\frac{1TST}{1TST}$  "T" + 3 Letters

**28. Antenna Fault Alarms : 測試DU/CU箱之Antenna Fault卡板功能運作正常。**


*SETUP : Transmitter off, Antenna series resistor emulator in antenna feed lines*

- (1). Select antenna # (8, 14, 16, or 20) in RMS Configuration.
- (2). Display antenna fault screen.
- (3). Cause antenna feed line open, monitor line short, and feed line short faults on each cable and verify the faults are displayed on the antenna fault screen. Check the appropriate boxes on the test data sheet.





- (4). Restore system to normal operation and verify normal condition is displayed for all antennas.
- (5). Disconnect the jumper on the misalignment switch input to the Localizer. Verify that the misalignment fault detector is displayed.



- (6). On the PMDT, select [RMS/Data/Maintenance Alerts/Alarms] and verify an Antenna

Misalignment Maintenance Alert.

- (7). Reconnect the Jumper and place system in normal operation.
- (8). Disconnect in-line antenna feed cable.
- (9). Verify system shuts down. Check if OK.
- (10). Verify that no restart on #2 Transmitter occurs. Check if OK.
- (11). Reconnect in-line antenna feed cable.

(3) Individual Antenna Indications

Antenna #	Normal	Open	Mon. Short	Feed Short
1L	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
2L	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
3L	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
4L	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
5L	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
6L	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
7L	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
8L	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
9L	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
10L	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
1R	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
2R	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
3R	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
4R	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
5R	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
6R	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
7R	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
8R	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
9R	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
10R	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>

- (5) Antenna Misalignment is Displayed  Check
- (6) Antenna Misalignment Causes Maint. Alert  Check
- (9) Antenna Fault Causes System Shutdown  Check
- (10) No restart on #2 Transmitter  Check

29. Final System Settings : 列印最終系統參數設定。

- (1). Print the Final System settings by selecting System/ Configuration Print and put with the test data sheets.

二、 GLIDESLOPE 2110性能測試：(金門06GP測試結果)


1. Maintenance Alerts：檢視系統電壓電流值。

SETUP：Station operation normal

- (1). On the PMDT select [RMS/Configuration/A/D Limits] and verify limits in the table provided below:

Parameter	Low Limit	High Limit
AC Input Volts	98 (196)	132 (264)
AC Input Current	1	7
TX#1-24V P.S. Volts	23.3	25.2
TX#1-24V P.S. Current	3	15
TX#2-24V P.S. Volts	23.3	25.2
TX#2-24V P.S. Current	3	15
Battery 1 Volts	21.5	30
Battery 1 Current	-6	10
Battery 2 Volts	21.5	30
Battery 2 Current	-6	10
+ 5V DC	4.80	5.20
+12V DC	11.75	13.25
- 12 V DC	-13.25	-11.75

- (2). On the PMDT select [RMS/Data/A/D Data] and verify that there are no maintenance alerts. Record nominal value and Check if OK.



(2)

Parameter	Low Limit	High Limit	Nominal Value
AC Input Volts	98 (196)	132 (264)	115.8
AC Input Current	1	7	2.4
TX #1 - 24 V P.S. Volts	23.3	25.2	24.1
TX #1 - 24 V P.S. Current	3	15	5.2
TX #2 - 24 V P.S. Volts	23.3	25.2	24.0
TX #2 - 24 V P.S. Current	3	15	4.9
Battery 1 Volts	21.5	30	27.6
Battery 1 Current	-6	10	0
Battery 2 Volts	21.5	30	29.9
Battery 2 Current	-6	10	0
+ 5V DC Monitor #1	4.80	5.20	4.88
+12V DC Monitor #1	11.75	13.25	12.52
- 12 V DC Monitor #1	-13.25	-11.75	-12.43
+24V DC Monitor #1	23.3	25.2	23.9
+ 5V DC Monitor #2	4.80	5.20	4.85
+12V DC Monitor #2	11.75	13.25	12.48
-12V DC Monitor #2	-13.25	-11.75	-12.43
+24V DC Monitor #2	23.3	25.2	23.8

## 2. Power On/Off Indications : 檢視AC、DC電源開關狀態。

Observe the Glideslope front panel for correct indications of:

- (1). TX #1 AC power Indication on/off. Check if OK.
- (2). TX #1 DC power indication on/off. Check if OK.
- (3). TX #2 AC power indication on/off. Check if OK.
- (4). TX #2 DC power indication on/off. Check if OK.



- |     |                          |                                     |             |
|-----|--------------------------|-------------------------------------|-------------|
| (1) | TX #1 AC Power Indicator | <input checked="" type="checkbox"/> | Check if OK |
| (2) | TX #1 DC Power Indicator | <input checked="" type="checkbox"/> | Check if OK |
| (3) | TX #2 AC Power Indicator | <input checked="" type="checkbox"/> | Check if OK |
| (4) | TX #2 DC Power Indicator | <input checked="" type="checkbox"/> | Check if OK |

## 3. Transmitter RF Control : 確認CRS和CLR發射機控制功能。

- (1). Log on to the PMDT with level 3 security password in Local Control Mode. Enter the amplifier assembly number for each corresponding amplifier that is installed on the system under the dropdown box in the PMDT/Transmitter/Configuration/Transmitter\_ screen. Save the configuration under PMDT/RMS/Config Backup.
- (2). Using the PMDT transmitter control window, turn the Course and Clearance RF on and off and

observe Wattmeter. Check if OK.

- Repeat step 1 and 2 for transmitter 2.


- Course Transmitter On/Off Control
- Clearance Transmitter On/Off Control




Check if OK  
Check if OK

#### 4. Radio Frequency and RF Frequency Control : 檢視CRS RF及CLR RF頻率正確性。

*SETUP*: Connect Frequency Counter to the course /clearance input of assembly 012106 (Recombiner), **TP13** CRS LO and **TP5** CLR LO.



- Record Glideslope channel frequency.
- Place Transmitter 1 on load. Measure the frequency of Transmitter 1 Course channel RF and record.
- Measure the frequency of the Clearance channel RF and record.



- Record frequency difference.
- Read frequency difference from the transmitter screen and record.
- Place Transmitter 2 on load. Repeat steps 3 thru 6 for transmitter 2.

(1)	Glideslope Channel Frequency	<u>329.3</u>	MHz
(2)	Meas. CRS Freq. (Channel +4 kHz)	<u>TX1</u> <u>329.303611</u>	± 0.001 %
(3)	Meas. CLR Freq. (Channel -4 kHz)	<u>329.295600</u>	± 0.001%
(4)	Measured Frequency Difference	<u>8011</u>	(7500 Hz to 8500 Hz)
(5)	Indicated Frequency Difference	<u>8009</u>	(7500 Hz to 8500 Hz)
(2)	Meas. CRS Freq. (Channel +4 kHz)	<u>TX2</u> <u>329.303614</u>	± 0.001 %
(3)	Meas. CLR Freq. (Channel -4 kHz)	<u>329.296604</u>	± 0.001%
(4)	Measured Frequency Difference	<u>8010</u>	(7500 Hz to 8500 Hz)
(5)	Indicated Frequency Difference	<u>8009</u>	(7500 Hz to 8500 Hz)

5. **RF Power Metering** : 檢視面板量測功率與PMDT顯示功率之誤差值及波形正確性。

- (1). Measure the Main CSB Forward power reading on the Wattmeter Display and record.
- (2). On the PMDT, select [Transmitters / Data / Wattmeter Data] and record the internal CSB forward power reading. Verify the reading is within  $\pm 4\%$  of the Wattmeter reading.
- (3). Verify the CSB waveform is available at the front panel Wattmeter Test jack. Check if OK.
- (4). Repeat steps 1 thru 3 for the remainder of the readings requested on the data sheets.

Wattmeter Functions:

CRS Transmitter

(1,2)	Main CSB F Pwr Reading Accuracy	Wm <u>3</u>	Int <u>3</u>	(Wm $\pm 4\%$ )
(3)	Main CSB F Pwr Select and Waveform		<input checked="" type="checkbox"/>	Check if OK
(1,2)	Main CSB R Pwr Reading Accuracy	Wm <u>0.01</u>	Int <u>0.007</u>	(Wm $\pm 4\%$ )
(3)	Main CSB R Pwr Select and Waveform		<input checked="" type="checkbox"/>	Check if OK
(1,2)	Main SBO F Pwr Reading Accuracy	Wm <u>0.03</u>	Int <u>0.03</u>	(Wm $\pm 4\%$ )
(3)	Main SBO F Pwr Select and Waveform		<input checked="" type="checkbox"/>	Check if OK
(1,2)	Main SBO R Pwr Reading Accuracy	Wm <u>0</u>	Int <u>0</u>	(Wm $\pm 4\%$ )
(3)	Main SBO R Pwr Select and Waveform		<input checked="" type="checkbox"/>	Check if OK
(1,2)	Stby CSB Pwr Reading Accuracy	Wm <u>2.0</u>	Int <u>3.0</u>	(Wm $\pm 4\%$ )
(3)	Stby CSB Pwr Select and Waveform		<input checked="" type="checkbox"/>	Check if OK
(1,2)	Stby SBO Pwr Reading Accuracy	Wm <u>0.03</u>	Int <u>0.03</u>	(Wm $\pm 4\%$ )
(3)	Stby SBO Pwr Select and Waveform		<input checked="" type="checkbox"/>	Check if OK


CLR Transmitter

(1,2)	Main CSB F Pwr Reading Accuracy	Wm <u>0.3</u>	Int <u>0.304</u>	(Wm $\pm 4\%$ )
(3)	Main CSB F Pwr Select and Waveform		<input checked="" type="checkbox"/>	Check if OK
(1,2)	Main CSB R Pwr Reading Accuracy	Wm <u>0</u>	Int <u>0</u>	(Wm $\pm 4\%$ )
(3)	Main CSB R Pwr Select and Waveform		<input checked="" type="checkbox"/>	Check if OK
(1,2)	Stby CSB Pwr Reading Accuracy	Wm <u>0.3</u>	Int <u>0.286</u>	(Wm $\pm 4\%$ )
(3)	Stby CSB Pwr Select and Waveform		<input checked="" type="checkbox"/>	Check if OK

6. **CRS System Spurious Emissions** : 量測CRS頻率2次諧波及3次諧波是否符合標準。

**SETUP** : Connect Spectrum Analyzer to the CRS CSB cable, located at the APCU, using a 30 dB attenuator.

連接 CRS CSB Cable



- (1). Set CRS 90 and 150 Hz modulation off (select Waveform RF ONLY).
- (2). Set spectrum analyzer to carrier signal. Note level in dBm.
- (3). Measure and compare the second and third harmonics to the carrier frequency. Record the frequency and amplitude difference, with respect to the carrier level in dB (dBC), of each harmonic.



- (4). Verify with the spectrum analyzer that from 0 Hz to 1 GHz, no spurs are larger than -60 dBC. Check if OK.



- (5). Remove spectrum analyzer from system.  
 (6). Set 90/150 Hz modulation and keyer on to return system to normal.  
 (7). Repeat steps 1 thru 6 for transmitter 2.


	TX1	Frequency	Level	
(2)	Fundamental	329.3 MHz	0	Record
(3)	Second Harmonic	658.6 MHz	-72.49	< -60 dBC
	Third Harmonic	987.9 MHz	-72.28	< -60 dBC
(4)	No spurious output greater than -60 dBC		<input checked="" type="checkbox"/>	Check if OK

	TX2	Frequency	Level	
(2)	Fundamental	329.3 MHz	0	Record
(3)	Second Harmonic	658.6 MHz	-72.24	< -60 dBC
	Third Harmonic	987.9 MHz	-73.05	< -60 dBC
(4)	No spurious output greater than -60 dBC		<input checked="" type="checkbox"/>	Check if OK

7. CLR System Spurious Emissions : 量測CLR頻率2次諧波及3次諧波是否符合標準。

SETUP : Connect Spectrum Analyzer to the CLR CSB cable, located at the APCU, using a 30 dB attenuator.



- (1). Set CLR 150 Hz modulation off.
- (2). Set spectrum analyzer to carrier signal. Note level in dBm.
- (3). Measure and compare the second and third harmonics to the carrier frequency. Record the frequency and amplitude difference, with respect to the carrier level in dB (dBC), of each harmonic.



- (4). Verify with the spectrum analyzer that from 0 Hz to 1 GHz, no spurs are larger than -60 dBC. Check if OK.



- (5). Remove spectrum analyzer from system.
- (6). Set 150 Hz modulation and keyer on to return system to normal.
- (7). Repeat steps 1 thru 6 for transmitter 2.

	<b>TX1</b>	<b>Frequency</b>		<b>Level</b>	
(2)	Fundamental	329.3	MHz	0	Record
(3)	Second Harmonic	658.6	MHz	-73.6	< -60 dBC
	Third Harmonic	987.9	MHz	-72.5	< -60 dBC
(4)	No spurious output greater than -60 dBC			<input checked="" type="checkbox"/>	Check if OK

	<b>TX2</b>	<b>Frequency</b>		<b>Level</b>	
(2)	Fundamental	329.3	MHz	0	Record
(3)	Second Harmonic	658.6	MHz	-74.78	< -60 dBC
	Third Harmonic	987.9	MHz	-74.62	< -60 dBC
(4)	No spurious output greater than -60 dBC			<input checked="" type="checkbox"/>	Check if OK

8. **CRS Carrier Signal at Sideband Output** : 用頻譜分析儀量測CRS CSB及CRS SBO於carrier level之差是否符合標準。

**SETUP** : 1. Place transmitter 1 to off.

2. Connect Spectrum Analyzer to the CRS CSB cable, located at the APCU, using a 30 dB attenuator.


3. Find Station Frequency.

4. Set Center Frequency.


5. Adjust Spectrum Analyzer to the following settings:

Span 2 KHz      RBW 30 Hz      VBW 30 Hz

SWP 2.5 Sec      Attenuation 10 dB



- (1). Place transmitter to on. Measure the CSB carrier level.



- (2). Place the transmitter to off.
- (3). Connect the Spectrum Analyzer and 30 dB attenuator to the CRS SBO cable located at the APCU. Measure and record difference in signal level.



- (4). Repeat steps 1 through 3 for transmitter 2.
- (5). Place the system back to normal operation.

(3)	CRS Carrier Signal at Sideband Output	<u>TX1</u> <u>-61.7</u>	<u>TX2</u> <u>-61.3</u>	< -30 dBC
-----	---------------------------------------	----------------------------	----------------------------	-----------



### 9. LO Outputs : 量測CRS LO及CLR LO的輸出功率。

Note measuring transmitter on load.

- (1). Place transmitter 1 on Standby.
- (2). Connect Power Meter to the cable feeding into J4 on the TRU.



- (3). Measure and record the CRS LO output power.
- (4). Connect Power Meter to the cable feeding into J1 on the TRU.
- (5). Measure and record the CLR LO output power.
- (6). Repeat steps 1 through 5 for transmitter 2.




(3)	CRS LO Output Power	<u>TX1</u> 15	<u>TX2</u> 14.9	>6.0 mW but ≤ 63.1mW
(5)	CLR LO Output Power	13.5	14.5	>6.0 mW but ≤ 63.1mW

10. **CRS Modulation Balance Adjustment** : 調整CRS Modulation Balance，並確認外部 PMDT與內部PIR監測的Centerline DDM 是否在標準內。

**SETUP** : Connect PIR to CRS CSB the RF Monitor sample port and select CRS CSB on the LCU wattmeter.

- (1). On the PMDT, select [Transmitter / Waveforms / Waveform 1].
- (2). Adjust the Course CSB Carrier Power Level to 3 Watts, SDM to 80%, and DDM to 0.000 and Apply.
- (3). On the PMDT, select [Monitor 1 / Data / Integral] and record the external path DDM reading.
- (4). On the PIR, record the internal DDM reading.
- (5). Repeat steps 1 thru 4 using the DDM settings and % Modulation shown on the data sheet and record.
- (6). Repeat steps 1 thru 5 for transmitter 2.



**TX1** At 80% SDM (Nominal Modulation Setting)


(3,4)	<u>DDM Setting</u>	<u>External</u>	<u>Internal</u>	<u>Tolerance</u>
	0.000	0	0	S (standard)
	0.015	0.016	0.016	S + 0.015 ± 0.002
	0.030	0.033	0.032	S + 0.030 ± 0.004
	-0.015	-0.015	-0.015	S - 0.015 ± 0.002
	-0.030	-0.031	-0.031	S - 0.030 ± 0.004

**TX2** At 80% SDM (Nominal Modulation Setting)

(3,4)	<u>DDM Setting</u>	<u>External</u>	<u>Internal</u>	<u>Tolerance</u>
	0.000	0.001	0	S (standard)
	0.015	0.016	0.016	S + 0.015 ± 0.002
	0.030	0.031	0.032	S + 0.030 ± 0.004
	-0.015	-0.015	-0.015	S - 0.015 ± 0.002
	-0.030	-0.031	-0.031	S - 0.030 ± 0.004

**11. CRS Nav Tones Audio Equipment :** 用計頻器量測CRS音頻90Hz及150Hz是否正確。

*SETUP :* Connect frequency counter to the RF Monitor Detected port and select CRS CSB on the LCU wattmeter.



- (1). Turn only 90 Hz modulation on.
- (2). Record external reading from frequency counter



- (3). Turn only 150 Hz modulation on.
- (4). Record external reading from frequency counter.




- (5). Repeat steps 1 thru 4 for transmitter 2.

	<u>TX1</u>	<u>TX2</u>	<u>External</u>
(2) 90 Hz frequency	<u>90</u>	<u>90</u>	90 ± 0.1% (0.09 Hz)
(4) 150 Hz frequency	<u>150</u>	<u>150</u>	150 ± 0.1% (0.15 Hz)

12. CLR Nav Tones Audio Equipment : 用計頻器量測CLR音頻90Hz及150Hz是否正確。

*SETUP* : Connect frequency counter to the RF Monitor sample port and select CLR CSB on the LCU wattmeter.

- (1). Turn only 150 Hz modulation on.
- (2). Record external reading from frequency counter.



- (3). Repeat steps 1 and 2 for transmitter 2.

	<u>TX1</u>	<u>TX2</u>	<u>External</u>
(2) 150 Hz frequency	<u>150</u>	<u>150</u>	150 ± 0.1% (0.15 Hz)

**13. Integral Monitor Voting Logic :** 驗證監視邏輯於AND及OR狀態下是否運作正常。

*SETUP : Station Operating Normally*

1. On the PMDT, select [Monitors/Configuration/Integral] and set the alarm limits as shown in the following table.

Integral Alarm Limits				
Parameter Alarm Low	Alarm Low	Prealarm Low	Prealarm High	Alarm High
<b>Course</b>				
Path RF Level	80%	85%	115%	120%
Path DDM	-0.050	-0.038	0.038	0.050
Path SDM	76%	77%	83%	84%
Width DDM	0.125	0.137	0.213	0.225
<b>Clearance</b>				
RF Level	75%	81%	125%	133%
150 Hz Mod Percent	65%	69%	85%	88%

2. On the PMDT, in the [RMS / Configuration / General] screen, verify the Monitor Voting Logic is set to the AND configuration.

- (1). On the PMDT, select [Monitor 1 / Data / Status] and verify no alarms are shown for Monitor #1. Record.
- (2). On the PMDT, select [Monitor 2 / Data / Status] and verify no alarms are shown for Monitor #2. Record.
- (3). Set the Local/Remote switch on the transmitter front panel to the Remote position.
- (4). On the PMDT, select [Monitors / Commands / Integral Monitor Bypass / On] and verify a bypass indication is indicated for the Integral Monitor in the Monitors Status group at the left of the PMDT screen. Also verify the transmitter front panel Bypass light illuminates for the Integral Monitor.
- (5). Set the Local/Remote switch on the transmitter front panel to the local position. Press the Integral Monitor Bypass button on the transmitter front panel and verify the Bypass is removed.
- (6). Remove all monitor bypass conditions.
- (7). On the PMDT, select [Monitor 1 / Offsets and Scale Factors / Integral] and set the Path SDM Scale Factor to 0. This should result in an alarm condition for Monitor 1.
- (8). Verify the transmitter front panel Integral Monitor 1 alarm light is illuminated.
- (9). On the PMDT, select [RMS / Data / Maintenance Alerts/Alarms] and verify an Integral Monitor Mismatch indication.
- (10). Verify the station continues to operate in this condition.
- (11). On the PMDT, select [Monitor 2 / Offsets and Scale Factors / Integral] and set the Path SDM Scale Factor to 0. This should result in an alarm condition for Monitor 2.
- (12). Verify the transmitter front panel Integral Monitor 2 alarm light is illuminated and the station transfers and shuts down. This confirms the Monitor AND function.
- (13). Place the Integral Monitor in Bypass and reset the Offset for Monitor 2 to the normal condition.

Restart the station. This should result in a normal indication for Monitor 2. Monitor 1 should remain in alarm.

- (14). On the PMDT, in the [RMS / Configuration / General] screen, set the Monitor Voting Logic to the OR configuration.
- (15). Remove the Integral Monitor Bypass. The station should immediately transfer and shut down. This confirms the Monitor OR function.
- (16). Bypass the Integral Monitor and reset the SDM Scale Factors for Monitors 1 and 2 to their normal values.
- (17). On the PMDT, in the [RMS / Configuration / General] screen, reset the Monitor Voting Logic to the AND configuration.
- (18). Restart the station. Normal operation with no monitor alarms should be indicated.

(1)	Monitor #1 Normal Indication	<input checked="" type="checkbox"/>	Check if OK
(2)	Monitor #2 Normal Indication	<input checked="" type="checkbox"/>	Check if OK
(4)	Integral Monitor Bypass Function	<input checked="" type="checkbox"/>	Check if OK
	Integral Monitor Bypass Light	<input checked="" type="checkbox"/>	Check if OK
(5)	Integral monitor bypass removed	<input checked="" type="checkbox"/>	Check if OK
(8)	Integral Monitor 1 Alarm	<input checked="" type="checkbox"/>	Check if OK
(9)	Integral Monitor Mismatch	<input checked="" type="checkbox"/>	Check if OK
(10)	Station Operational W/Mon 1 Alarm	<input checked="" type="checkbox"/>	Check if OK
(12)	Integral Monitor 2 Alarm/Station Transfer/ Shut Down (Monitor "And" Function)	<input checked="" type="checkbox"/>	Check if OK
(15)	Station Transfer /Shut Down (Monitor "OR" Function)	<input checked="" type="checkbox"/>	Check if OK

#### 14. Integral and Standby Monitor Alarms : 驗證Monitor各參數於超過High Alarm與Low Alarm上時，是否正常顯示告警。

**SETUP** : Station operation normal

- (1). On the PMDT, place the Integral and Standby Monitors in Bypass. Select [Monitor 1 / Data / Integral] and verify no alarms are shown for Monitor #1 and that the Path DDM Value is 0.000 + 0.001. Check if OK.
- (2). On the PMDT, select [Monitor 1 / Data / Standby] and verify no alarms are shown for Monitor #1 and that the Path DDM Value is 0.000 + 0.001. Check if OK.
- (3). On the PMDT, select [Monitor 2 / Data / Integral] and verify no alarms are shown for Monitor #2 and that the Path DDM Value is 0.000 + 0.001. Check if OK.
- (4). On the PMDT, select [Monitor 2 / Data / Standby] and verify no alarms are shown for Monitor #1 and that the Path DDM Value is 0.000 + 0.001. Check if OK.
- (5). On the PMDT, select [Transmitters/Waveform/Waveform1] and adjust the CRS and CLR CSB RF Levels down to cause the integral monitor to go into alarm.
- (6). On the PMDT, select [Monitor 1 / Data / Integral] and confirm a low alarm condition for the CRS and CLR RF Levels.
- (7). On the PMDT, select [Monitor 1 / Data / Standby] and confirm a low alarm condition for the CRS and CLR RF Levels.

- (8). Repeat Steps 6 and 7 for Monitor 2.
- (9). On the PMDT, select [Transmitters/Waveform/Waveform1] and adjust the CRS and CLR CSB RF Levels up to cause the integral monitor to go into alarm.
- (10). On the PMDT, select [Monitor 1 / Data / Integral] and confirm a high alarm condition for the CRS and CLR RF Levels.
- (11). On the PMDT, select [Monitor 1 / Data / Standby] and confirm a high alarm condition for the CRS and CLR RF Levels.
- (12). Repeat Steps 10 and 11 for Monitor 2.
- (13). Return CRS and CLR RF Levels to normal power.
- (14). On the PMDT, select [Transmitters/Waveform/Waveform1] and adjust the CRS and CLR CSB Mod Percent Values down to cause the integral monitor to go into alarm.
- (15). On the PMDT, select [Monitor1/Data/Integral]
- (16). Confirm a low alarm condition for the Path SDM and 150 Hz Mod Percent.
- (17). On the PMDT, select [Monitor1/Data/Standby] and confirm a low alarm condition for the Path SDM and 150 Hz Mod Percent.
- (18). Repeat Steps 16 and 17 for Monitor 2.
- (19). On the PMDT, select [Transmitters/Waveform/Waveform1] and adjust the CRS and CLR CSB Mod Percent up to cause the integral monitor to go into alarm.
- (20). On the PMDT, select [Monitor1/Data/Integral] and confirm a high alarm condition for the Path SDM and 150 Hz Mod Percent.
- (21). On the PMDT, select [Monitor1/Data/Standby] and confirm a high alarm condition for the Path SDM and 150 Hz Mod Percent.
- (22). Repeat Steps 20 and 21 for Monitor 2.
- (23). Return the CRS and CLR CSB Mod Percent Values to nominal.
- (24). On the PMDT, select [Transmitters/Waveform/Waveform1] and adjust the CRS CSB Mod Balance Value down to cause the integral monitor to go into alarm.
- (25). On the PMDT, select [Monitor1/Data/Integral] and confirm a low alarm condition for the Path DDM.
- (26). On the PMDT, select [Monitor1/Data/Standby] and confirm a low alarm condition for the Path DDM.
- (27). Repeat Steps 25 and 26 for Monitor 2.
- (28). On the PMDT, select [Transmitters/Waveform/Waveform1] and adjust the CRS CSB Mod Balance Value up to cause the integral monitor to go into alarm.
- (29). On the PMDT, select [Monitor1/Data/Integral] and confirm a high alarm condition for the Path DDM.
- (30). On the PMDT, select [Monitor1/Data/Standby] and confirm a high alarm condition for the Path DDM.
- (31). Repeat Steps 29 and 30 for Monitor 2.

- (32). Return the CRS CSB Mod Balance Value to nominal.
- (33). On the PMDT, select [Transmitters/Waveform/Waveform1] and adjust the CRS SBO RF Level Value down to cause the integral monitor to go into alarm.
- (34). On the PMDT, select [Monitor1/Data/Integral] and confirm a low alarm condition for the Width DDM.
- (35). On the PMDT, select [Monitor1/Data/Standby] and confirm a low alarm condition for the Width DDM.
- (36). Repeat Steps 34 and 35 for Monitor 2.
- (37). On the PMDT, select [Transmitters/Waveform/Waveform1] and adjust the CRS SBO RF Level Value up to cause the integral monitor to go into alarm.
- (38). On the PMDT, select [Monitor1/Data/Integral] and confirm a high alarm condition for the Width DDM.
- (39). On the PMDT, select [Monitor1/Data/Standby] and confirm a high alarm condition for the Width DDM.
- (40). Repeat Steps 38 and 39 for Monitor 2.
- (41). Return the CRS SBO RF Level Values to Nominal.
- (42). Restart the station. Normal operation with no monitor alarms should be indicated.


- |     |                               |                                     |             |
|-----|-------------------------------|-------------------------------------|-------------|
| (1) | Integral Mon 1 Path DDM Value | <input checked="" type="checkbox"/> | Check if OK |
| (2) | Standby Mon 1 Path DDM Value  | <input checked="" type="checkbox"/> | Check if OK |
| (3) | Integral Mon 2 Path DDM Value | <input checked="" type="checkbox"/> | Check if OK |
| (4) | Standby Mon 2 Path DDM Value  | <input checked="" type="checkbox"/> | Check if OK |

Test Step	Alarm	Freq Patt	INT 1	INT 2	STBY 1	STBY 2
(6,7,8)	RF ALARM LOW	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		CLR	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(10,11,12)	RF ALARM HIGH	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		CLR	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(16,17,18)	PATH SDM ALARM LOW	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		150HZ MOD% ALARM LOW	CLR	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(20,21,22)	PATH SDM ALARM HIGH	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		150HZ MOD% ALARM HIGH	CLR	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(25,26,27)	PATH DDM ALARM LOW	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(29,30,31)	PATH DDM ALARM HIGH	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(34,35,36)	WIDTH DDM ALARM LOW	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(38,39,40)	WIDTH DDM ALARM HIGH	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>

**15. Integral Monitor Reverse Sensing Alarms:** 於CRS CSB及CLR CSB加入180度線，並檢視Monitor Width DDM使否發生反相。

**SETUP :** Station operation normal

- (1). Place Transmitter 1 on antenna. On the PMDT sidebar, select TX1 Off. Install a 180 degree cable in Transmitter 1 Course Power Amplifier SBO output. On PMDT sidebar, select TX1 Antenna.



加 180 度線於 CRS SBO

- (2). Observe on the PMDT the CRS width monitor reads approx. -0.175 DDM 90 Hz.
- (3). Confirm that both monitors show a reverse sensing alarm.
- (4). Remove system from bypass and confirm a hard shutdown.

**CRS TX**

- (2) CRS Width DDM
- (3) Monitors indicate reverse sensing alarm
- (4) Hard shutdown


-0.172

Approx -0.175 DDM  
 Check if OK  
 Check if OK


**16. Monitors Certification and Certification Limits : 測試監視自我驗證功能是否正常。**

*SETUP : Station operation normal*


- (1). On the PMDT, log-on at Level 3 Password. Select the [RMS / Configuration / General].
- (2). Disable Monitor Certification.
- (3). On the PMDT, select [Monitor 1 / Data /] and verify Certification Test Results tab does not appear.
- (4). On the PMDT, select [RMS / Configuration / General].
- (5). Enable Monitor Certification.
- (6). On the PMDT, select [Monitor 1 / Data / Certification Test Results] and verify the monitor certification interval  $\leq$  two minutes.
- (7). On the PMDT, select [is Monitor 1/ Monitor Offsets and Scale Factors/Certification].
- (8). Change the Path SDM Scale to 0% Mod.



- (9). On the PMDT, select [Monitor 1 / Data / Certification Test Results].
- (10). Verify that an out-of-tolerance condition exists for Path SDM.



- (11). On the PMDT, select [RMS / Status / Monitor/Transmitter Status] and verify the Monitor 2 Indicator is Green and Monitor 1 Indicator is not Green. This indicates the Monitor is disabled from voting.



- (12). Verify Monitor 1 is in an alarm condition for Integral and Standby Transmitter on LCU.
- (13). On the PMDT, select [Monitor 1 / Offsets and Scale Factors/Certification] and change the Path SDM Scale to 100% Mod.
- (14). On the PMDT, select [Monitor 2 / Offsets and Scale Factors/Certification].
- (15). Change the Path SDM Scale to 0% Mod.
- (16). On the PMDT, select [Monitor 2 / Data / Certification Test Results].
- (17). Verify an out-of-tolerance condition exists for Path SDM.
- (18). On the PMDT, select [RMS / Status / Monitor/Transmitter Status] and verify the Monitor 1 Indicator is Green and the Monitor 2 indicator is not Green. This indicates Monitor 2 is disabled from voting.
- (19). On the PMDT, select [Monitor 2 / Offsets and Scale Factors/Certification] and change the Path SDM Scale to +100% Mod.
- (20). On the PMDT, select [Monitor 1 / Data / Certification Test Results] and verify the Certification

Results are in tolerance for all parameters.

- (21). On the PMDT, select [Monitor 2 / Data / Certification Test Results] and verify the Certification Results are in tolerance for all parameters.

(2)	Monitor Certification On/Off Control	<input checked="" type="checkbox"/>	Check if OK
(3)	No monitor certification tab	<input checked="" type="checkbox"/>	Check if OK
(6)	Monitor Certification Interval	<input checked="" type="checkbox"/> <i>1 min - 37 sec</i>	< 2 min.
(10)	Mon. 1 path SDM out of tolerance	<input checked="" type="checkbox"/>	Check if OK
(11)	Mon. 1 voting disabled	<input checked="" type="checkbox"/>	Check if OK
(12)	Mon. 1 alarm for integral and standby TX	<input checked="" type="checkbox"/>	Check if OK
(17)	Mon. 2 path SDM out of tolerance	<input checked="" type="checkbox"/>	Check if OK
(18)	Mon. 2 voting disabled	<input checked="" type="checkbox"/>	Check if OK
(20)	Certification results in tolerance for all parameters for monitor #1	<input checked="" type="checkbox"/>	Check if OK
(21)	Certification results in tolerance for all parameters for monitor #2	<input checked="" type="checkbox"/>	Check if OK

### 17. Transmitter Selection and Indications : 檢視發射機切換和指示正常。

*SETUP : Station operation normal*

Operate the system to observe the following indications are normal.

- (1). Transfer TX #1 and TX #2 as main and observe the indicator lamps.
- (2). Transfer TX #1 and TX #2 and observe the on- antenna indicator lamps.
- (3). Make standby TX hot and observe correct indications of load lamps.
- (4). Turn TX #1 then #2 off and observe the correct indication of off lamps.

(1)	Main Transmitter Select and Indication	<input checked="" type="checkbox"/>	Check if OK
(2)	Transmitter Antenna Select and Indication	<input checked="" type="checkbox"/>	Check if OK
(3)	Transmitter Load Select and Indication	<input checked="" type="checkbox"/>	Check if OK
(4)	Transmitter OFF Select and Indication	<input checked="" type="checkbox"/>	Check if OK

### 18. Power Supply Functions : 測試備用電池電源運作正常。

*SETUP : Station operation normal*

Operate the system to observe the following indications and functions are normal.

- (1). Remove AC power from system and observe the AC fail indication.
- (2). With AC removed observe the on-batteries indication.



- (3). With AC back on disconnect batteries and observe battery fault indication.



- (4). With the system normal observe the DC-DC converter indication.
- (5). Shut system down by turning off AC inputs. Turn on AC input only and observe the system returns to normal no alarm operation without a reset command.
- (6). Remove AC input and turn on DC (battery) input and observe that the system does not restart.
- (7). Press both BCPS reset buttons and observe the station returns to normal (with no alarm) operation.


(1)	AC Line Fail Indication	<input checked="" type="checkbox"/>	Check if OK
(2)	Station On-Battery Indication	<input checked="" type="checkbox"/>	Check if OK
(3)	Battery Fault Indication	<input checked="" type="checkbox"/>	Check if OK
(4)	DC - DC Converter OK Indication	<input checked="" type="checkbox"/>	Check if OK
(5)	Automatic Station Power-Up on AC power restoration (No Batteries)	<input checked="" type="checkbox"/>	Check if OK
(6)	System does not restart	<input checked="" type="checkbox"/>	Check if OK
(7)	Station On/Off Control on Batteries only - (No AC Power Present)	<input checked="" type="checkbox"/>	Check if OK

19. Station Transfer Action : Main-to-Standby ; Hot Standby Operation : Hot Standby下檢視告警觸發時，於標準時間內正常執行切換機。


**SETUP** : Dual System Operating in Hot Standby Configuration with Both Transmitters On. On the PMDT, select [RMS/Configuration/General] and set the Automatic Restart Delay to 20 seconds. Logoff / Disconnect from the PMDT.

Operate the system to observe the following indications and functions are normal.

- (1). Disconnect the CRS system SBO Feed Line From main Transmitter output and start the stopwatch.



- (2). Observe the transfer to Standby Transmitter occurs in 1.0 second or less.
- (3). Observe the visual and aural alarms on the Glideslope system upon transfer.
- (4). Observe the system stays on line after transfer (no alarms).
- (5). Reset the Main Transmitter to normal and disconnect the lower antenna feed cable to the antenna simulator.



- (6). Observe the system transfers and shuts down the Standby transmitter, and is in the OFF condition.
- (7). Observe the visual and aural alarms on the Glideslope system.

(2)	Station Transfer Action: Main to Stby	0.1	< 1 Sec
(3)	Local Aural + Visual Alarms	<input checked="" type="checkbox"/>	Check if OK
(4)	Continued Operation on Stby	<input checked="" type="checkbox"/>	Check if OK
(6)	Station Transfer Action: Main to Stby to Off	0.1	< 1 Sec
(7)	Local Aural + Visual Alarms	<input checked="" type="checkbox"/>	Check if OK

**20. Final System Settings** : 列印最終系統參數設定。


*SETUP* : Station operation normal

- (1). Print the final system settings by selecting system / configuration print.

三、 **DME 1118A性能測試** : (金門06DME測試結果)


1. **Frequency Verification Test** : 檢視DME各發射接收頻率是否符合該站台。

*SETUP* : This block diagram details the test setup.



**Figure 3-3 Frequency Verification Test Setup**

- (1). With the Power off, set up the DME for test.
- (2). Turn on the system by switching the AC TX1, AC TX2, DC TX1 and DC TX2 breaker switches to the ON position.
- (3). On the LCU put the DME in LOCAL mode. Select BYPASS on INTEGRAL and STANDBY Monitors. Turn ON both the MAIN and STANDBY transmitters.



- (4). Connect frequency counter to TX1 Power Amplifier (1A9) J1 TX LO connector. Measure and record the frequency.
- (5). Connect frequency counter to TX2 Power Amplifier (1A17) J1 TX LO connector. Measure and record the frequency.



- (6). Connect frequency counter to Monitor Interrogator (1A11) INT LO connector. Measure and record the frequency.
- (7). Connect frequency counter to Monitor Interrogator (1A15) INT LO connector. Measure and record the frequency.



- (8). Connect frequency counter to the Receiver Transmitter Controller (1A10) RX LO connector. This frequency is 125 MHz lower than the assigned receive frequency. Measure and record the frequency.
- (9). Connect frequency counter to the Receiver Transmitter Controller (1A16) RX LO connector. This frequency is 125 MHz lower than the assigned receive frequency. Measure and record the frequency.



4.	TX1 Output Frequency (1A9 J1 TX LO)	986.999 MHz	Assigned TX Freq $\pm$ 0.001%
5.	TX2 Output Frequency (1A17 J1 TX LO)	987 MHz	Assigned TX Freq $\pm$ 0.001%
6.	Monitor/Int 1 Output Freq (1A11 INT LO)	1050 MHz	Assigned RX Freq $\pm$ 0.001%
7.	Monitor/Int 2 Output Freq (1A15 INT LO)	1050 MHz	Assigned RX Freq $\pm$ 0.001%
8.	Receiver (RTC) Local Oscillator Frequency (1A10 RX LO)	925 MHz	Assigned RX Freq -125 MHz $\pm$ 0.001%
9.	Receiver (RTC) Local Oscillator Frequency (1A16 RX LO)	924.999 MHz	Assigned RX Freq -125 MHz $\pm$ 0.001%

2. **Transmitter Power Output Test** : 量測DME輸出功率及Monitor顯示的功率是否符合Low Power DME 100W以上。

*SETUP* : This block diagram details the test setup. Connect the PMDT to the USB Connector on the front of the RMS CCA using a USB computer cable.






Figure 3-4 Transmitter Power Output Test Setup

- (1). On the LCU turn off both transmitters. Connect the Peak Power Sensor with a 10dB attenuator in line to the coupled port of the coupler.



- (2). Set the peak power meter test frequency to the DME transmitter frequency under the Channel Setup screen. Also verify Video B/W is Off.
- (3). Calibrate the peak power meter by pressing the CAL button then selecting Zero+Cal.
- (4). Turn on both transmitters with TX1 on antenna.
- (5). Position the cursors around the first TX pulse. Observe and record the peak meter reading.
- (6). Position the cursors around the second TX pulse. Observe and record peak meter reading.
- (7). Calculate the pulse pair difference reading from values obtained in Steps 7 and 8.



- (8). Log on to the DME with the PMDT. Click on System>>Log RMS>> and enter User ID (SEC3) and Password (THREE). Observe and record TX PWR displayed on PMDT >> Monitors >> Data >> Integral, TX Power.
- (9). Select Transmitter 2.
- (10). Observe and record TX PWR displayed on PMDT >> Monitors >> Data >> Integral, TX Power.

TAIWAN, KINMEN, RWY 06 - Dual DME - SELEX ES Inc. PMDT

System RMS Monitors Monitor 1 Monitor 2 Transmitters Diagnostics Info

Connected All Monitor Data

Integral Standby

Transmitters	05/03/18 10:24:05	05/03/18 10:24:10	
Tx1	Monitor 1	Monitor 2	
Delay	50.01	50.00	us
Spacing	11.99	11.99	us
Tx Power	101	101	Watts
ERP	-0.5	-0.4	dB
Efficiency	100.0	100.0	%
PRF	785	792	pps
Tx Frequency	986.999	986.999	MHz
Tx Frequency Error	0	0	ppm
Rx LO Frequency	925.001	925.001	MHz
Rx LO Frequency Error	1	1	ppm
Rx Frequency	1050.001	1050.001	MHz
VSWR	1.3	1.2	:
Ident Status	Normal	Normal	
Ident Code	15	15	

- |     |   |            |          |
|-----|---|------------|----------|
| 5.  | First TX Pulse Peak Power (P1)            | <u>103</u> | ≥100W    |
| 6.  | Second TX Pulse Peak Power (P2)           | <u>103</u> | ≥100W    |
| 7.  | Pulse Pair Amplitude Difference (P1 – P2) | <u>0</u>   | ≤ 0.5dB  |
| 8.  | Display Monitor 1                         | <u>104</u> | P2 ±2.5W |
|     | Display Monitor 2                         | <u>104</u> | P2 ±2.5W |
| 10. | TX 2 Display Monitor 1                    | <u>104</u> | ≥100W    |
|     | TX 2 Display Monitor 2                    | <u>103</u> | ≥100W    |

3. **Spectral Characteristics Test** : 檢驗DME輸出信號頻寬對稱性及中心頻率±800KHz與±2MHz之dB值大小是否符合規範。

*SETUP* : This block diagram details the test setup.




Figure 3-5 Spectral Characteristics Test Setup

- (1). Disconnect Peak Power Meter from the directional coupler at the top of the DME cabinet. Connect Spectrum Analyzer to directional coupler.

- (2). Turn On Transmitter 1.
- (3). Adjust the spectrum analyzer for center frequency on the assigned frequency.
- (4). Adjust the total span to 5 MHz. Adjust the resolution bandwidth to 30 KHz, Video bandwidth to 30 kHz and sweep time to 2 seconds.
- (5). Select Marker Peak Search. Record Center Frequency amplitude.
- (6). Measure and record the difference between the reference level from step 5 and the level at each of the points listed on the data sheet.
- (7). Select Transmitter 2.
- (8). Set the top of displayed spectrum to the top reference line. Record Center Frequency amplitude.
- (9). Measure and record the difference between the reference level from step 5 and the level at each of the points listed on the data sheet.






5	TX 1 Center Frequency Amplitude	<u>0</u>	Reference (0 dB)
6.	TX1 Offset Frequency of +2 MHz	<u>-68.7</u>	≥ 53 dB from reference
	TX 1 Offset Frequency of +800 kHz	<u>-57.8</u>	≥ 33 dB from reference
	TX 1 Offset Frequency of -800 kHz	<u>-57.3</u>	≥ 33 dB from reference
	TX 1 Offset Frequency of - 2 MHz	<u>-68.4</u>	≥ 53 dB from reference
8.	TX 2 Center Frequency Amplitude	<u>0</u>	Reference (0 dB)
9.	TX2 Offset Frequency of +2 MHz	<u>-67.1</u>	≥ 53 dB from reference
	TX 2 Offset Frequency of +800 kHz	<u>-57.4</u>	≥ 33 dB from reference
	TX 2 Offset Frequency of -800 kHz	<u>-57.2</u>	≥ 33 dB from reference
	TX 2 Offset Frequency of - 2 MHz	<u>-67.1</u>	≥ 53 dB from reference

4. Spectral Harmonic Characteristics Test : 量測DME REPLY頻率2次諧波及3次諧波是否符合標準。

SETUP :



- (1). Spectrum Analyzer to directional coupler, as shown in Figure 3-6 with 50 dB of attenuation between the straight through port of the directional coupler and the spectrum analyzer, and the 30 dB forward coupled port of the directional coupler to J2, the monitor input. Do NOT use the coupled port of the directional coupler for harmonic measurements.



- (2). Turn On Transmitter 1.
- (3). Configure spectrum analyzer:
  - i. Center frequency = channel frequency of DME
  - ii. Frequency Span = 4 MHz
  - iii. Internal attenuation 10 dB minimum
  - iv. Resolution Bandwidth (RBW) 100 KHz
  - v. Video Bandwidth (VBW) 300 KHz
  - vi. Sweep time 10 seconds or greater

- vii. Marker = Normal
- (4). Place a marker at the peak of the carrier using peak search
- (5). Set the marker mode to delta  
NOTE: the spectrum analyzer marker should read 0 dB
- (6). Set the Center frequency to x2 the channel frequency of the DME
- (7). Select peak search to find the peak of the 2nd harmonic



- (8). Record the marker value in dB in the data sheet
- (9). Set the Center frequency to x3 the channel frequency of the DME
- (10). Select peak search to find the peak of the 3rd harmonic




- (11). Record the marker value in dB in the data sheet
- (12). Select Transmitter 2 and repeat steps 3 through 11

8.	TX 1 2 <sup>nd</sup> Harmonic	<u>-62.18</u>	≥ 60 dB from reference
11.	TX 1 3 <sup>rd</sup> Harmonic	<u>-68</u>	≥ 60 dB from reference
12.	TX 2 2 <sup>nd</sup> Harmonic	<u>-62.08</u>	≥ 60 dB from reference
	TX 2 3 <sup>rd</sup> Harmonic	<u>-68</u>	≥ 60 dB from reference


5. **General Monitor Configuration Verification** : 檢視各項 MONITOR 參數設定是否正確。

- (1). Select **Monitors>>Monitor Configuration>>General**
- (2). Verify that the current settings match Figure 3-7. If not, change to match.
- (3). Print the screen and attach to the data sheet.



6. **Monitor Alarm Limits Configuration Verification** : 檢視MONITORS告警臨界參數設定是否正確。

- (1). Select **Monitors>>Monitor Configuration>>Alarm Limits**
- (2). Verify that the current settings (except for Monitor Reply Attenuation and Directional Coupler Loss) match Figure 3-8. If Y-Channel, substitute 56.00 us for the Nominal Delay. If not, change to match.
- (3). Print the screen and attach to the data sheet.



## 7. Monitor Alarm Limit Verification : 確認MONITORS告警臨界自我檢驗正常。

Select RMS>>Configuration>>General and check the box (enable) Monitor Integrity Tests. This activates the monitor integrity tests that validate each monitor's ability to correctly determine out of tolerance conditions. Failure of this test will disable a monitor from voting on the shutdown and/or changeover of the equipment.

- (1). From the PMDT select **Monitor 1 >> Test Results >> Alarm Limits.**
- (2). Review the Date and Time to verify that current test results are displayed.
- (3). Validate that all parameters are within the high and low limit as indicated by a green background.
- (4). Print the Screen and attach to the test data sheets.
- (5). From the PMDT select **Monitor 2 >> Test Results >> Alarm Limits.**
- (6). Review the Date and Time to verify that current test results are displayed.
- (7). Validate that all parameters are within the high and low limit as indicated by a green background.
- (8). Print the Screen and attach to the test data sheets.



Parameter	Low Test	Low Limit	High Test	Low Test	High Limit	High Test	Unit
Delay	49.54	49.60	49.67	49.54	50.40	49.67	us
Spacing	11.55	11.60	11.63	11.55	12.40	11.63	us
Tx Power	1.46	50	95.1	1.46	12.40	95.1	Watts
ERP	1.33	3.0	12.5	1.33	12.40	12.5	dB
Efficiency	133.1	70.0	177.0	133.1	70.0	177.0	%
PRF	1.73	720	1729	1.73	6000	1729	ppm
Tx Freq Error	1.32	20	13.1	1.32	20	13.1	ppm
Rx Freq Error	1.33	20	13.1	1.33	20	13.1	ppm

Parameter	Low Test	Low Limit	High Test	Low Test	High Limit	High Test	Unit
Delay	49.59	49.60	49.67	49.59	50.40	49.67	us
Spacing	11.55	11.60	11.63	11.55	12.40	11.63	us
Tx Power	1.46	50	95.1	1.46	12.40	95.1	Watts
ERP	1.33	3.0	12.5	1.33	12.40	12.5	dB
Efficiency	133.1	70.0	177.0	133.1	70.0	177.0	%
PRF	1.73	720	1729	1.73	6000	1729	ppm
Tx Freq Error	1.32	20	13.1	1.32	20	13.1	ppm
Rx Freq Error	1.33	20	13.1	1.33	20	13.1	ppm

## 8. Monitor Interrogator Signal Generator Tests : 確認MONITORS詢問波產生器測試結果是否正常。

- (1). From the PMDT select **Monitor 1 >> Test Results >> Interrogator.**
- (2). Review the Date and Time to verify that current test results are displayed.


- (3). Validate that all parameters are within the high and low limit as indicated by a green background.
- (4). Print the Screen and attach to the test data sheets.
- (5). From the PMDT select **Monitor 2 >> Test Results >> Interrogator**.
- (6). Review the Date and Time to verify that current test results are displayed.
- (7). Validate that all parameters are within the high and low limit as indicated by a green background.
- (8). Print the Screen and attach to the test data sheets.



9. **Transponder Signal Test** : 檢視MONITORS對TX1及TX2發射信號之測試是否正  
常。



- (1). From the PMDT select **Monitor 1 >> Test Results >> Transponder**.
- (2). Review the Date and Time to verify that current test results are displayed.
- (3). Validate that all parameters are within the high and low limit as indicated by a green background.
- (4). Print the Screen and attach to the test data sheets.
- (5). From the PMDT select **Monitor 2 >> Test Results >> Transponder**.
- (6). Review the Date and Time to verify that current test results are displayed.
- (7). Validate that all parameters are within the high and low limit as indicated by a green background.
- (8). Print the Screen and attach to the test data sheets.

- (9). Put TX2 on antenna and repeat steps 1 to 8 for transmitter 2.



10. **Transponder Decoder Tests** : 檢視MONITORS對TX1及TX2的DECODER之測試是否正常。

- (1). Using the LCU controls bypass the Integral and Standby monitors.
- (2). Put TX1 on antenna
- (3). From the PMDT select Monitors>>Special Tests. Select Decoder Tests for Monitor 1 and 2 then press the “Apply” button followed by the “Start” button.
- (4). From the PMDT select **Monitor 1 >> Test Results >> Decoder**. Wait for all tests to complete.
- (5). Validate that all parameters are within the high and low limits as indicated by a green background.
- (6). Print the Screen and attach to the test data sheets.
- (7). From the PMDT select **Monitor 2 >> Test Results >> Decoder**. Wait for all tests to complete.
- (8). Validate that all parameters are within the high and low limits as indicated by a green background.
- (9). Print the Screen and attach to the test data sheets.
- (10). Put TX2 on antenna and repeat steps 3 to 9 for transmitter 2.
- (11). Logoff the PMDT then press the RESET button on the LCU.





11. **RCSU Controls** : 驗證RCSU之連線功能及軟體連線操作，RCSU面板操作控制及燈號顯示是否正常。

- (1). Connect a dedicated pair of wires from the RCSU to the DME at the Interface CCA terminals TB2 pins 1 and 2 (polarity is not important)
- (2). Logon to the DME at Security Level Three and put the system in Local Mode.
- (3). From the RMS>>Configuration screen, set RCSU Present and Connection Type to “Dedicated Modem” . Press “Apply” then select RMS>>Config Backup to save the settings.
- (4). Logoff the PMDT then press the RESET button on the LCU.
- (5). After the DME boots up, verify that there is communication indication between the RCSU and the DME by viewing the communication status. Check Data Sheet if OK.
- (6). Verify a normal condition on both Main and Standby DMEs. Check Data Sheet if OK.
- (7). From the RCSU turn OFF the DME. Verify both transmitters respond by shutting down. Silence any audible alarms at the RCSU or DME. Check Data Sheet if OK.
- (8). Wait more than 20 seconds then turn the DME ON from the RCSU. Verify the Integral and Standby monitors are normal and the main transmitter is running. Check Data Sheet if OK.
- (9). On the RCSU press the TRANSFER button. Verify system transfer. Check Data Sheet if OK.

- |    |   |                                     |               |
|----|---|-------------------------------------|---------------|
| 5. | Communication established as indicated on the RCSU  | <input checked="" type="checkbox"/> | (Check if OK) |
| 6. | RCSU indicates Main and Standby in Normal condition | <input checked="" type="checkbox"/> | (Check if OK) |
| 7. | Both Main and Standby DMEs Shutdown                 | <input checked="" type="checkbox"/> | (Check if OK) |
| 8. | Both Main and Standby DMEs Startup after 20 sec     | <input checked="" type="checkbox"/> | (Check if OK) |
| 9. | Transfer Command switches main                      | <input checked="" type="checkbox"/> | (Check if OK) |

**12. Modem Remote Monitoring :** 驗證RCSU能透過外部MODEM連線至裝備，並進行相關之監視及控制。

- (1). Log OFF from PMDT. Connect a telephone line to the DME modem at the Interface CCA (TB2 Pins 3 and 4). Using a remote computer with PMDT software, call the DME and establish communications. Log on to the system.
- (2). Check data sheet if OK then logoff the PMDT.



- |    |  |                                     |               |
|----|--|-------------------------------------|---------------|
| 2. | Communications to the DME with the remote PMDT established | <input checked="" type="checkbox"/> | (Check if OK) |
|----|--|-------------------------------------|---------------|

13. **Battery Backup** :檢驗DME裝備BCPS對蓄電池充放電功能，市電中斷、蓄電池故障等監視功能是否正常。

- (1). Turn off the AC and DC breakers for both systems. Connect four discharged 12Vdc batteries in series to the DME TX1 and TX2 DC breakers and the ground buss bar.  
**NOTE:** If the batteries are fully charged it may be necessary to check when batteries are at a lower level.
- (2). Place a DC current probe around the negative battery cable then turn on the AC and DC breakers for TX1. Verify that BCPS1 is supplying 4 to 7 amps of peak charge current. Record on the data sheet.



**NOTE:** The battery charge current will dip every five seconds as the BCSP is performing a battery fault test.

- (3). Turn off TX1 AC circuit breaker and verify TX1 continues to operate on battery power. Check data sheet if OK. Turn off TX1 DC breaker.
- (4). Turn on TX2 AC and DC breakers. Verify that BCPS2 is supplying 4 to 7 amps of peak charge current. Record on the data sheet.



- (5). Turn off TX2 AC circuit breaker and verify TX2 continues to operate on battery power. Check

data sheet if OK. Turn off TX2 DC breaker.


- (6). Turn on TX1 and TX2 AC and DC breakers. Verify that the summed chargers are supplying 8 to 14 amps of charge current. Record on the data sheet.



2.	BCPS1 Charge current	<u>6.2</u>	4 to 7 amps
3.	TX1 operates on Batteries	<input checked="" type="checkbox"/>	(Check if OK)
4.	BCPS2 Charge current	<u>6.5</u>	4 to 7 amps
5.	TX2 operates on Batteries	<input checked="" type="checkbox"/>	(Check if OK)
6.	Summed Charge current	<u>12.7</u>	8 to 14 amps

**14. Fault Isolation :** 以PMDT軟體連線至DME，執行完整的錯誤偵測，確認DME裝備無故障訊息產生。

- (1). Put the DME in Local mode
- (2). Logon locally at Security Level 3
- (3). From the PMDT select Diagnostics >> Fault Isolation. Press the Run Full Diagnostics button.
- (4). Verify the DME passes fault isolation with no faults found.
- (5). Print the Screen and attach to the test data sheets.



15. Configuration at time of Final Testing : 恢復DME裝備正常使用狀態，列印DME裝備系統參數。

- (1). Select system configuration from the PMDT
- (2). Select System >> Configuration print
- (3). Attach the printout to the test data sheets.

## 肆、心得及建議

### 一、心得

- (一)本次為本總臺五年計 17 套 ILS/DME(或 LDA/DME)採購案之第二梯次工廠測試，測試設備計有金門 06 ILS/DME 及花蓮 21 LDA/DME。有鑑於本案已完成嘉義 36ILS、馬公 02ILS 及高雄 27ILS 之架設，故本次工廠測試驗收期間，SELEX 公司亦安排原廠工程師團隊與本總臺廠測人員進行技術研討會議，討論自架設以來各 ILS 架設陣地所遇到的各項技術性問題，藉由現場操作經驗說明，使 SELEX 工程師團隊得以更確切瞭解並掌握裝備之技術性問題，避免了因問題報告單(PCR)之書面簡短問題敘述，致 SELEX 工程師團隊誤解問題而造成回覆偏差，透過本次裝備設計者與操作者齊聚的座談會，有利於問題釐清及技術交流，並能有效且快速解決問題。
- (二)此次汰換 SELEX 公司 ILS/DME 設備為該公司最新開發生產之裝備型號，除了設備外型由「壁掛式機體」改為「落地式機櫃」外，其中最大的差異實屬 LOC 及 GP 設備的核心-功率放大模組(PA Module)的改變，其 PA Module 除了將前一代 ILS 的 Synthesizer CCA、CRS PA 及 CLR PA 等整合在一起，亦將音頻測試訊號連接至 RF Monitor CCA，因此當測試 CRS 或 CLR 的音頻訊號時已不需如前一代 ILS 一樣頻繁地更改測試點，只需在 LCU 面板上切換訊號源即可執行各種訊號的量測，如此大大提升了測試的效率及增加維護時的便利性。而裝備由壁掛式機體改為落地式機櫃，讓各模組放置的空間更為寬裕，使維護人員查修時及更換模組時更加方便，同時將裝備電池整合於機櫃內，使外觀更加美觀。SELEX 原廠亦將 PA Module 的相位調校修改成可由 PMDT 軟體調設 360 度相位，改善以前調校相位時需外加 90 度相位線的缺點，由軟體調校相位不僅增加裝備維護的效率，更避免了拆裝傳輸線接頭造成的損壞風險。
- (三)在工廠測試期間，於 SELEX 公司人員帶領下參觀廠內其他部門，含生產、維修、研發、品管、測試及軟體設計等單位，各部門間井然有序地分工處理各業管事務，處處可見嚴謹的管理模式。另參訪物料倉儲管理單位時發現該公司針對各世代系統之庫儲料件均存有 15 年的備料，這對該公司的客戶是一種安全保障；爰此，該公司亦承諾提供本總臺採購 ILS 裝備 10 年的保固承諾。

## 二、建議：

- (一)本次採購案係以一次性採購分年安裝方式執行，並於 5 年內完成本總臺轄下各陣地含訓練機在內共 17 套 ILS/DME 或 LDA/DME 設置，本次辦理成果已因廠牌系統相同及性能一致，使得各陣地的備份件得以互相支援調撥，設備發生故障時，各陣地維護人員亦可彼此討論故障原因及解決方式。同時，本次得標商 SELEX 公司亦於臺灣成立備品交換中心，使本總臺各陣地的組件發生故障時，經換上本總臺自有的備份件後，該故障組件可再送交臺灣備品交換中心取得良品並運抵各陣地，確保備品之可用性，此舉大幅提升助航導裝備的組件後勤補給能力，有鑑於本總臺的助導航設施採購汰換已朝向一次採購分年汰換的計畫執行方式，爰建議未來助航設備採購中，除各設備主要模組於各陣地備份外，亦建議於契約中載明得標商應於臺灣成立完整備品交換中心，俾確保裝備故障組件的立即換修能力。
- (二)本次工廠測試得以順利且有效率的完成原因，除了有經驗豐富的原廠工程師主導外，尚需備有充足且先進的儀表輔助，有道是”工欲善其事必先利其器”。本總臺將陸續執行各陣地 ILS/DME 或 LDA/DME 汰換，惟每個維護單位所擁有的測試儀表均因不同時期採購而有所不同，為期更有效率的執行裝備檢測，爰建議於各設備採購時，一併購入符合各陣地設備需求的檢測儀表，俾利新裝備的維修測試。
- (三)此次在美期間與原廠的會議中，SELEX 公司展現解決架設期間所面臨各項問題的重視，相關系統規劃設計軟/硬體工程師均親自與會討論，實屬難得，爰建議未來之國外工廠測試及訓練課程中，應要求原廠成立軟/硬體工程師團隊，介紹原始系統設計理念並進行技術交流座談，俾利設備維護學員們能更迅速發現系統問題並解決問題。

## 伍、 附錄:花蓮 21LDA/DME 工廠測試文件

### 一、 花蓮 LOCALIZER 測試文件

#### 3.4.1.2 Maintenance Alerts

(2)

Parameter	Low Limit	High Limit	Nominal Value
AC Input Volts	98 (196)	132 (264)	111.9
AC Input Current	1	7	3.8
TX #1 - 24 V P.S. Volts	23.3	25.2	24.0
TX #1 - 24 V P.S. Current	3	15	7.9
TX #2 - 24 V P.S. Volts	23.3	25.2	24
TX #2 - 24 V P.S. Current	3	15	8.1
Battery 1 Volts	21.5	30	29.6
Battery 1 Current	-6	10	0
Battery 2 Volts	21.5	30	29.5
Battery 2 Current	-6	10	0
+ 5V DC Monitor #1	4.80	5.20	4.86
+12V DC Monitor #1	11.75	13.25	12.52
- 12 V DC Monitor #1	-13.25	-11.75	-12.43
+24V DC Monitor #1	23.3	25.2	23.9
+ 5V DC Monitor #2	4.80	5.20	4.85
+12V DC Monitor #2	11.75	13.25	12.5
-12V DC Monitor #2	-13.25	-11.75	-12.44
+24V DC Monitor #2	23.3	25.2	23.9

#### 3.4.2.2 Power On/Off Indications

- |     |                          |   |
|-----|--------------------------|---|
| (1) | TX #1 AC Power Indicator | <input checked="" type="checkbox"/> Check if OK |
| (2) | TX #1 DC Power Indicator | <input checked="" type="checkbox"/> Check if OK |
| (3) | TX #2 AC Power Indicator | <input checked="" type="checkbox"/> Check if OK |
| (4) | TX #2 DC Power Indicator | <input checked="" type="checkbox"/> Check if OK |

#### 3.4.3.2 Transmitter RF Control

- |     |                                      |   |   |
|-----|--------------------------------------|---|---|
| (2) | Course Transmitter On/Off Control    | <input checked="" type="checkbox"/> TX1 | <input checked="" type="checkbox"/> TX2         |
| (2) | Clearance Transmitter On/Off Control | <input checked="" type="checkbox"/>     | <input checked="" type="checkbox"/> Check if OK |

#### 3.4.4.2 Radio Frequency and RF Frequency Control

- |     |   |                             |
|-----|---|-----------------------------|
| (1) | S1 Switch Setting: (6 5 4 3 2 1): Enter Setting | 0/0/1/0                     |
| (2) | Localizer Channel Frequency                     | 110.3 MHz                   |
| (3) | Meas. CRS Freq. (Channel +4 kHz) A15A3 J4       | TX1<br>110.303805 ± 0.001 % |
| (4) | Meas. CLR Freq. (Channel -4 kHz) A15A3 J1       | 110.295905 ± 0.001 %        |
| (5) | Measured Frequency Difference                   | 8000 (7500Hz to 8500Hz)     |
| (6) | Indicated Frequency Difference                  | 8000 (7500Hz to 8500Hz)     |
| (3) | Meas. CRS Freq. (Channel +4 kHz) A15A3 J4       | TX2<br>110.303886 ± 0.001 % |
| (4) | Meas. CLR Freq. (Channel -4 kHz) A15A3 J1       | 110.295986 ± 0.001 %        |
| (5) | Measured Frequency Difference                   | 8000 (7500Hz to 8500Hz)     |
| (6) | Indicated Frequency Difference                  | 8000 (7500Hz to 8500Hz)     |

**3.4.5.2 CRS CSB Reflected Power and VSWR**

	TX1	TX2	
(1) CRS CSB forward power	<u>15</u>	<u>15</u>	Record
(2) CRS CSB reflected power	<u>0</u>	<u>0</u>	Record
(3) CRS CSB VSWR (calculated)	<u>1.2</u>	<u>1.2</u>	Record

**3.4.6.2 CRS SBO Reflected Power and VSWR**

	TX1	TX2	
(1) CRS SBO forward power	<u>0.2</u>	<u>0.2</u>	Record
(2) CRS SBO reflected power	<u>0</u>	<u>0</u>	Record
(3) CRS SBO VSWR (calculated)	<u>1.2</u>	<u>1.2</u>	Record

**3.4.7.2 CLR CSB Reflected Power and VSWR**

	TX1	TX2	
(1) CLR CSB forward power	<u>12</u>	<u>12</u>	Record
(2) CLR CSB reflected power	<u>0</u>	<u>0</u>	Record
(3) CLR CSB VSWR (calculated)	<u>1.2</u>	<u>1.2</u>	Record

**3.4.8.2 CLR SBO Reflected Power and VSWR**

	TX1	TX2	
(1) CLR SBO forward power	<u>0.2</u>	<u>0.2</u>	Record
(2) CLR SBO reflected power	<u>0</u>	<u>0.0</u>	Record
(3) CLR SBO VSWR (calculated)	<u>1.2</u>	<u>1.2</u>	Record

**3.4.9.2 RF Power Metering**

Wattmeter Functions:

<u>CRS Transmitter</u>			
(1,2)	Main CSB F Pwr Reading Accuracy	Wm <u>15.0</u>	Int <u>15.2</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Main CSB F Pwr Select and Waveform		
(1,2)	Main CSB R Pwr Reading Accuracy	Wm <u>0.0</u>	Int <u>0</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Main CSB R Pwr Select and Waveform		
(1,2)	Main SBO F Pwr Reading Accuracy	Wm <u>0.2</u>	Int <u>0.205</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Main SBO F Pwr Select and Waveform		
(1,2)	Main SBO R Pwr Reading Accuracy	Wm <u>0.0</u>	Int <u>0</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Main SBO R Pwr Select and Waveform		
(1,2)	Stby CSB Pwr Reading Accuracy	Wm <u>15.0</u>	Int <u>15.1</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Stby CSB Pwr Select and Waveform		
(1,2)	Stby SBO Pwr Reading Accuracy	Wm <u>0.2</u>	Int <u>0.205</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Stby SBO Pwr Select and Waveform		
<u>CLR Transmitter</u>			
(1,2)	Main CSB F Pwr Reading Accuracy	Wm <u>12.0</u>	Int <u>12.2</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Main CSB F Pwr Select and Waveform		
(1,2)	Main CSB R Pwr Reading Accuracy	Wm <u>0.0</u>	Int <u>0</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Main CSB R Pwr Select and Waveform		
(1,2)	Main SBO F Pwr Reading Accuracy	Wm <u>0.2</u>	Int <u>0.207</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Main SBO F Pwr Select and Waveform		
(1,2)	Main SBO R Pwr Reading Accuracy	Wm <u>0.0</u>	Int <u>0</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Main SBO R Pwr Select and Waveform		
(1,2)	Stby CSB Pwr Reading Accuracy	Wm <u>12.0</u>	Int <u>12.1</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Stby CSB Pwr Select and Waveform		
(1,2)	Stby SBO Pwr Reading Accuracy	Wm <u>0.2</u>	Int <u>0.210</u> (Wm ± 4%) <input checked="" type="checkbox"/> Check if OK
(3)	Stby SBO Pwr Select and Waveform		

### 3.4.10.2 CRS System Spurious Emissions

	<b>TX1</b>	<b>Frequency</b>	<b>Level</b>
(3)	Fundamental	<u>110.3</u> MHz	<u>0</u> Record
(4)	Second Harmonic	<u>220.6</u> MHz	<u>-71.12</u> < -60 dBC
	Third Harmonic	<u>330.9</u> MHz	<u>-82.01</u> < -60 dBC
(5)	No spurious output greater than -60 dBC		<input checked="" type="checkbox"/> Check if OK

	<b>TX2</b>	<b>Frequency</b>	<b>Level</b>
(3)	Fundamental	<u>110.3</u> MHz	<u>0</u> Record
(4)	Second Harmonic	<u>220.6</u> MHz	<u>-71.19</u> < -60 dBC
	Third Harmonic	<u>330.9</u> MHz	<u>-81.7</u> < -60 dBC
(5)	No spurious output greater than -60 dBC		<input checked="" type="checkbox"/> Check if OK

### 3.4.11.2 CLR System Spurious Emissions

	<b>TX1</b>	<b>Frequency</b>	<b>Level</b>
(3)	Fundamental	<u>110.3</u> MHz	<u>0</u> Record
(4)	Second Harmonic	<u>220.6</u> MHz	<u>-71.5</u> < -60 dBC
	Third Harmonic	<u>330.9</u> MHz	<u>-80.73</u> < -60 dBC
(5)	No spurious output greater than -60 dBC		<input checked="" type="checkbox"/> Check if OK

	<b>TX2</b>	<b>Frequency</b>	<b>Level</b>
(3)	Fundamental	<u>110.3</u> MHz	<u>0</u> Record
(4)	Second Harmonic	<u>220.6</u> MHz	<u>-71.53</u> < -60 dBC
	Third Harmonic	<u>330.9</u> MHz	<u>-81.46</u> < -60 dBC
(5)	No spurious output greater than -60 dBC		<input checked="" type="checkbox"/> Check if OK

### 3.4.12.2 CRS Carrier Signal at Sideband Output (SBO Carrier Suppression)

(2)	CRS carrier signal at sideband output	<b>TX1</b> <u>-67.51</u>	<b>TX2</b> <u>-69.9</u> < -30 dBC
-----	---------------------------------------	-----------------------------	--------------------------------------

### 3.4.13.2 CLR Carrier Signal at Sideband Output (SBO Carrier Suppression)

(2)	CLR carrier signal at sideband output	<b>TX1</b> <u>-75.21</u>	<b>TX2</b> <u>-74.8</u> < -30 dBC
-----	---------------------------------------	-----------------------------	--------------------------------------

### 3.4.14.2 LO Outputs

(2)	CRS LO Output Power	<b>TX1</b> <u>8.6</u>	<b>TX2</b> <u>8.71</u> ≥ 6.3 mW but ≤ 63.1 mW
(4)	CLR LO Output Power	<b>TX1</b> <u>8.64</u>	<b>TX2</b> <u>8.49</u> ≥ 6.3 mW but ≤ 63.1 mW

**3.4.15.2 CRS Modulation Balance Adjustment**

**TX1**

<u>At 40% SDM (Nominal Modulation Setting)</u>				
(3,4)	<u>DDM setting</u>	<u>External</u>	<u>Internal</u>	<u>Tolerance</u>
	0.000	<u>0.000</u>	<u>0.000</u>	S (standard)
	0.015	<u>0.016</u>	<u>0.015</u>	S + 0.015 ± 0.002
	0.030	<u>0.031</u>	<u>0.030</u>	S + 0.030 ± 0.004
	-0.015	<u>-0.015</u>	<u>-0.016</u>	S - 0.015 ± 0.002
	-0.030	<u>-0.030</u>	<u>-0.031</u>	S - 0.030 ± 0.004

**TX2**

<u>At 40% SDM (Nominal Modulation Setting)</u>				
(3,4)	<u>DDM setting</u>	<u>External</u>	<u>Internal</u>	<u>Tolerance</u>
	0.000	<u>0.000</u>	<u>0.000</u>	S (standard)
	0.015	<u>0.016</u>	<u>0.015</u>	S + 0.015 ± 0.002
	0.030	<u>0.031</u>	<u>0.030</u>	S + 0.030 ± 0.004
	-0.015	<u>-0.015</u>	<u>-0.016</u>	S - 0.015 ± 0.002
	-0.030	<u>-0.030</u>	<u>-0.031</u>	S - 0.030 ± 0.004

**3.4.16.2 CRS Nav Tones Audio Frequency**

	<u>TX1</u>	<u>TX2</u>	<u>External</u>
(2) 90 Hz frequency	<u>90</u>	<u>90</u>	90 ± 1% (0.90 Hz)
(4) 150 Hz frequency	<u>150</u>	<u>150</u>	150 ± 1% (1.50Hz)

**3.4.17.2 CLR Nav Tones Audio Frequency**

	<u>TX1</u>	<u>TX2</u>	<u>External</u>
(2) 90 Hz frequency	<u>90</u>	<u>90</u>	90 ± 1% (0.90 Hz)
(4) 150 Hz frequency	<u>150</u>	<u>150</u>	150 ± 1% (1.50 Hz)

**3.4.18.2 Integral Monitor Voting Logic**

(1) Monitor #1 Normal Indication	<input checked="" type="checkbox"/>	Check if OK
(2) Monitor #2 Normal Indication	<input checked="" type="checkbox"/>	Check if OK
(4) Integral Monitor Bypass Function	<input checked="" type="checkbox"/>	Check if OK
Integral Monitor bypass light	<input checked="" type="checkbox"/>	Check if OK
(5) Integral monitor bypass removed	<input checked="" type="checkbox"/>	Check if OK
(8) Integral monitor 1 alarm	<input checked="" type="checkbox"/>	Check if OK
(9) Integral Monitor Mismatch indication	<input checked="" type="checkbox"/>	Check if OK
(10) Station operational w/mon 1 alarm	<input checked="" type="checkbox"/>	Check if OK
(12) Integral monitor 2 alarm/station transfer/ Shut down (monitor "and" function)	<input checked="" type="checkbox"/>	Check if OK
(15) Station transfer /shut down (Monitor "OR" Function)	<input checked="" type="checkbox"/>	Check if OK

**3.4.19.2 Integral and Standby Monitor Alarms**

(1) Integral Mon 1 CRS Centerline DDM Value	<input checked="" type="checkbox"/>	Check if OK
(2) Standby Mon 1 CRS Centerline DDM Value	<input checked="" type="checkbox"/>	Check if OK
Standby Mon 1 CLR Centerline DDM Value	<input checked="" type="checkbox"/>	Check if OK
(3) Integral Mon 2 CRS Centerline DDM Value	<input checked="" type="checkbox"/>	Check if OK
(4) Standby Mon 2 CRS Centerline DDM Value	<input checked="" type="checkbox"/>	Check if OK
Standby Mon 2 CLR Centerline DDM Value	<input checked="" type="checkbox"/>	Check if OK

Test Step	Alarm	CRS/CLR	Monitor Test (Check If OK)			
			INT 1	INT 2	STBY 1	STBY 2
(6,7,8)	RF Alarm Low	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		CLR	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(10,11,12)	RF Alarm High	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		CLR	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(15,16,17)	Centerline SDM Alarm Low	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		CLR	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(19,20,21)	Centerline SDM Alarm High	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		CLR	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(24,25,26)	Centerline DDM Alarm Low	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		CLR	N/A	N/A	N/A	N/A
(28,29,30)	Centerline DDM Alarm High	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		CLR	N/A	N/A	N/A	N/A
(33,34,35)	Width DDM Alarm Low	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		CLR	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(37,38,39)	Width DDM Alarm High	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		CLR	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(42,43,44)	Ident Mod Alarm Low	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		CLR	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(46,47,48)	Ident Mod Alarm High	CRS	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
		CLR	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(51,52,53)	Continuous Ident Timeout		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
(56,57,58)	No Ident Timeout		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>

### 3.4.20.2 Integral Monitor Reverse Sensing Alarms

#### CRS TX

- (2) CRS Width DDM
- (3) Monitor indicates reverse sensing alarm
- (4) Hard shutdown
- (5) Alarm on monitor 2

*-0.16* / Approx -0.155 DDM  
 Check if OK  
 Check if OK  
 Check if OK

#### CLR TX

- (7) CLR 1 Width DDM
- (8) CLR 2 Width DDM
- (9) Monitor indicates reverse sensing alarm
- (10) Hard shutdown
- (11) Alarm on monitor 2

*-0.279* / Approx -0.260 DDM  
*-0.262* / Approx -0.305 DDM  
 Check if OK  
 Check if OK  
 Check if OK

### 3.4.21.2 Monitor Certification and Certification Limits

- (2) Monitor Certification On/Off Control
- (3) No monitor certification tab
- (6) Monitor Certification Interval
- (10) Mon. 1 centerline SDM out of tolerance
- (11) Mon. 1 voting disabled
- (12) Mon. 1 alarm for integral, standby tx and nfm
- (17) Mon. 2 centerline SDM out of tolerance
- (18) Mon. 2 voting disabled
- (20) Certification results in tolerance for all parameters for monitor #1
- (21) Certification results in tolerance for all parameters for monitor #2

Check if OK  
 Check if OK  
*48 sec* < 2 min.  
 Check if OK  
 Check if OK

**3.4.22.2 Transmitter Selection and Indications**

- |     |   |                                     |             |
|-----|---|-------------------------------------|-------------|
| (1) | Main Transmitter Select and Indication    | <input checked="" type="checkbox"/> | Check if OK |
| (2) | Transmitter Antenna Select and Indication | <input checked="" type="checkbox"/> | Check if OK |
| (3) | Transmitter Load Select and Indication    | <input checked="" type="checkbox"/> | Check if OK |
| (4) | Transmitter OFF Select and Indication     | <input checked="" type="checkbox"/> | Check if OK |

**3.4.23.2 Power Supply Functions**

- |     |   |                                     |             |
|-----|---|-------------------------------------|-------------|
| (1) | AC Line Fail Indication   | <input checked="" type="checkbox"/> | Check if OK |
| (2) | Station On-Battery Indication                                     | <input checked="" type="checkbox"/> | Check if OK |
| (3) | Battery Fault Indication  | <input checked="" type="checkbox"/> | Check if OK |
| (4) | DC - DC Converter OK Indication                                   | <input checked="" type="checkbox"/> | Check if OK |
| (5) | Automatic Station Power-Up on AC power restoration (No Batteries) | <input checked="" type="checkbox"/> | Check if OK |
| (6) | System does not restart   | <input checked="" type="checkbox"/> | Check if OK |
| (7) | Station On/Off Control on Batteries only - (No AC Power Present)  | <input checked="" type="checkbox"/> | Check if OK |

**3.4.24.2 Station Transfer Action: Main-to-Standby; Hot Standby Operation**

- |     |  |   |
|-----|--|---|
| (3) | Station Transfer Action: Main to Stby  | $0.1 \leq 1$ sec                                |
| (4) | Local Aural + Visual Alarms            | <input checked="" type="checkbox"/> Check if OK |
| (5) | Continued Operation on Stby            | <input checked="" type="checkbox"/> Check if OK |
| (7) | Station Shutdown: Main and Stby to Off | $0.1 \leq 1$ sec                                |
| (8) | Local Aural + Visual Alarms            | <input checked="" type="checkbox"/> Check if OK |

**3.4.25.2 CRS CSB Power Range**

	TX1	TX2
(2)	Mod Bal at 20 Watts CSB	0 DDM
(3)	SDM at 20 W CSB	40.3 %
(4)	Course Width at 20 W CSB	0.155 DDM
(6)	Mod Bal at 8 Watts (40% CSB)	0.000 DDM
(7)	SDM at 8 Watts (40% CSB)	39.7 %
(8)	Course Width at 8 W (40% CSB)	0.155 DDM
(9)	Modulation balance difference	0.00 $\leq 0.002$ DDM
(10)	Course width difference	0.00 $\pm 2\%$ of step 4
(11)	SDM difference	0.6 $\pm 1\%$

**3.4.26.2 CLR CSB Power Range**

	TX1	TX2
(2)	Mod Bal at 20 Watts CSB	0.00 DDM
(3)	SDM at 20 W CSB	40.2 %
(4)	CLR 1 DDM at 20 W CSB	0.229 DDM
(6)	Mod Bal at 8 Watts (40% CSB)	0.00 DDM
(7)	SDM at 8 Watts (40% CSB)	39.6 %
(8)	CLR 1 DDM at 8 W (40% CSB)	0.230 DDM
(9)	Modulation balance difference	0.00 $\leq 0.002$ DDM
(10)	CLR 1 DDM difference	0.00 $\pm 2\%$ of step 4
(11)	SDM difference	0.6 $\pm 1\%$

**3.4.27.2 Identification Signal and Modulation Range**

**TX1**

- (3) Audio Frequency
- (5) CRS Identification Coding verification
- (6) CLR Identification Coding verification

1020 1020 ± 0.1% (1.02 Hz)  
 ITST "I" + 3 Letters  
 ITST "I" + 3 Letters

**TX2**

- (3) Audio Frequency
- (5) CRS Identification Coding verification
- (6) CLR Identification Coding verification

1020 1020 ± 0.1% (1.02 Hz)  
 ITST "I" + 3 Letters  
 ITST "I" + 3 Letters

**3.4.28.2 Antenna Fault Alarms**

- (3) Individual Antenna Indications

Antenna #	Normal	Open	Mon. Short	Feed Short
1L	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
2L	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
3L	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
4L	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
5L	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
6L	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
7L	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
8L	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9L	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10L	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
1R	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
2R	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
3R	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
4R	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
5R	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
6R	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
7R	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
8R	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9R	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10R	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

- (5) Antenna Misalignment is Displayed
- (6) Antenna Misalignment Causes Maint. Alert
- (9) Antenna Fault Causes System Shutdown
- (10) No restart on #2 Transmitter

- Check
- Check
- Check
- Check

**3.4.29.2 Final System Settings**

- (1) Attach the printed system configuration file.

## 二、 花蓮DME測試文件

<u>Ref</u>	<u>Measurement</u>	<u>Recorded Data</u>	<u>Standard Specification</u>
<b>3.4.1.1 Frequency Verifications</b>			
4.	TX1 Output Frequency (1A9 J1 TX LO)	<u>1000.999</u> MHz	Assigned TX Freq $\pm$ 0.001%
5.	TX2 Output Frequency (1A17 J1 TX LO)	<u>1000.999</u> MHz	Assigned TX Freq $\pm$ 0.001%
6.	Monitor/Int 1 Output Freq (1A11 INT LO)	<u>1064.000</u> MHz	Assigned RX Freq $\pm$ 0.001%
7.	Monitor/Int 2 Output Freq (1A15 INT LO)	<u>1064.000</u> MHz	Assigned RX Freq $\pm$ 0.001%
8.	Receiver (RTC) Local Oscillator Frequency (1A10 RX LO)	<u>939.000</u> MHz	Assigned RX Freq -125 MHz $\pm$ 0.001%
9.	Receiver (RTC) Local Oscillator Frequency (1A16 RX LO)	<u>939.000</u> MHz	Assigned RX Freq -125 MHz $\pm$ 0.001%
<b>3.4.2.1 Transmitter Output Power</b>			
5.	First TX Pulse Peak Power (P1)	<u>103.5</u>	$\geq$ 100W
6.	Second TX Pulse Peak Power (P2)	<u>103.5</u>	$\geq$ 100W
7.	Pulse Pair Amplitude Difference (P1 – P2)	<u>0</u>	$\leq$ 0.5dB
8.	Display Monitor 1	<u>103</u>	P2 $\pm$ 2.5W
	Display Monitor 2	<u>103</u>	P2 $\pm$ 2.5W
10.	TX 2 Display Monitor 1	<u>103</u>	$\geq$ 100W
	TX 2 Display Monitor 2	<u>104</u>	$\geq$ 100W
<b>3.4.3.1 Spectral Characteristics</b>			
5	TX 1 Center Frequency Amplitude	<u>0</u>	Reference (0 dB)
6.	TX1 Offset Frequency of +2 MHz	<u>-67.8</u>	$\geq$ 53 dB from reference
	TX 1 Offset Frequency of +800 kHz	<u>-57.4</u>	$\geq$ 33 dB from reference
	TX 1 Offset Frequency of -800 kHz	<u>-56.3</u>	$\geq$ 33 dB from reference
	TX 1 Offset Frequency of – 2 MHz	<u>-67.2</u>	$\geq$ 53 dB from reference
8.	TX 2 Center Frequency Amplitude	<u>0</u>	Reference (0 dB)
9.	TX2 Offset Frequency of +2 MHz	<u>-68.5</u>	$\geq$ 53 dB from reference
	TX 2 Offset Frequency of +800 kHz	<u>-58.1</u>	$\geq$ 33 dB from reference
	TX 2 Offset Frequency of -800 kHz	<u>-57.1</u>	$\geq$ 33 dB from reference
	TX 2 Offset Frequency of – 2 MHz	<u>-66.4</u>	$\geq$ 53 dB from reference

### 3.4.3.2 Spectral Characteristics –Harmonics

8.	TX 1 2 <sup>nd</sup> Harmonic	<u>-62</u>	≥ 60 dB from reference
11.	TX 1 3 <sup>rd</sup> Harmonic	<u>-69</u>	≥ 60 dB from reference
12.	TX 2 2 <sup>nd</sup> Harmonic	<u>-64</u>	≥ 60 dB from reference
	TX 2 3 <sup>rd</sup> Harmonic	<u>-69</u>	≥ 60 dB from reference

<b><u>Ref</u></b>	<b><u>Measurement</u></b>	<b><u>Recorded Data</u></b>	<b><u>Standard Specification</u></b>
-------------------	---------------------------	-----------------------------	--------------------------------------

### 3.4.5 RCSU Controls



5.	Communication established as indicated on the RCSU	<input checked="" type="checkbox"/>	(Check if OK)
6.	RCSU indicates Main and Standby in Normal condition	<input checked="" type="checkbox"/>	(Check if OK)
7.	Both Main and Standby DMEs Shutdown	<input checked="" type="checkbox"/>	(Check if OK)
8.	Both Main and Standby DMEs Startup after 20 sec	<input checked="" type="checkbox"/>	(Check if OK)
9.	Transfer Command switches main	<input checked="" type="checkbox"/>	(Check if OK)



### 3.4.6 Modem Remote Monitoring

2.	Communications to the DME with the remote PMDT established	<input checked="" type="checkbox"/>	(Check if OK)
----	--	-------------------------------------	---------------

### 3.4.7 Battery Backup

2.	BCPS1 Charge current	<u>6.4</u>	4 to 7 amps
3.	TX1 operates on Batteries	<input checked="" type="checkbox"/>	(Check if OK)
4.	BCPS2 Charge current	<u>6.3</u>	4 to 7 amps
5.	TX2 operates on Batteries	<input checked="" type="checkbox"/>	(Check if OK)
6.	Summed Charge current	<u>12.7</u>	8 to 14 amps





TAIWAN, HUALIEN, RWY 21 - Dual DME - SELEX ES Inc. PMDT

System RMS Monitors Monitor 1 Monitor 2 Transmitters Diagnostics Info

Connected

Monitor 1 Test Results

Alarm Limits Interrogator Transponder Decoder

05/03/18 08:58:30

	Low Limit	Data	High Limit	
First Pulse Width	3.0	3.4	4.0	us
First Pulse Rise Time	1.5	2.3	3.0	us
First Pulse Decay Time	1.5	2.5	3.0	us
Second Pulse Width	3.0	3.4	4.0	us
Second Pulse Rise Time	1.5	2.3	3.0	us
Second Pulse Decay Time	1.5	2.6	3.0	us
Pulse Amplitude Difference	-0.5	0.0	0.5	dB
Pulse Spacing	11.80	12.00	12.20	us
Pulse Rate	25	52	60	pps
Signal Generator Reference	-1.0	-0.1	1.0	dB

Transmitters  
Tx1 Tx2  
Main Antenna Load Off

Monitors  
Integral Standby  
Normal Pri Alarm Sec Alarm Bypass

Monitor 1  
Delay 49.99  
Spacing 11.99  
Tx Power 104  
ERP 0.2  
Efficiency 100.0  
PRF 805

OK)  
ps  
OK)  
ps  
OK)  
pps

TAIWAN, HUALIEN, RWY 21 - Dual DME - SELEX ES Inc. PMDT

System RMS Monitors Monitor 1 Monitor 2 Transmitters Diagnostics Info

Connected

Monitor 2 Test Results

Alarm Limits Interrogator Transponder Decoder

05/03/18 08:58:37

	Low Limit	Data	High Limit	
First Pulse Width	3.0	3.5	4.0	us
First Pulse Rise Time	1.5	2.5	3.0	us
First Pulse Decay Time	1.5	2.5	3.0	us
Second Pulse Width	3.0	3.4	4.0	us
Second Pulse Rise Time	1.5	2.9	3.0	us
Second Pulse Decay Time	1.5	2.9	3.0	us
Pulse Amplitude Difference	-0.5	0.0	0.5	dB
Pulse Spacing	11.80	12.01	12.20	us
Pulse Rate	25	53	60	pps
Signal Generator Reference	-1.0	-0.1	1.0	dB

Transmitters  
Tx1 Tx2  
Main Antenna Load Off

Monitors  
Integral Standby  
Normal Pri Alarm Sec Alarm Bypass

Monitor 1  
Delay 49.99  
Spacing 11.99  
Tx Power 104  
ERP 0.2  
Efficiency 100.0  
PRF 789

OK)  
ps  
OK)  
ps  
OK)  
pps

TAIWAN, HUALIEN, RWY 21 - Dual DME - SELEX ES Inc. PMDT

System RMS Monitors Monitor 1 Monitor 2 Transmitters Diagnostics Info

Connected

Alert  Local

Transmitters

Tx1 Tx2

Main

Antenna

Load

Di

Monitors

Integral Standby

Normal

Pri Alarm

Sec Alarm

Bypass

Monitor 1

Delay 50.00

Spacing 11.99

Tx Power 105

ERP 0.2

Efficiency 100.0

PRF 801

Monitor 1 Test Results

Alarm Limits Interrogator Transponder Decoder

05/03/18 08:58:48

	Low Limit	Data	High Limit	
First Pulse Width	3.0	3.3	4.0	us
First Pulse Rise Time	1.5	2.4	3.0	us
First Pulse Decay Time	1.5	2.3	3.0	us
Second Pulse Width	3.0	3.3	4.0	us
Second Pulse Rise Time	1.5	2.4	3.0	us
Second Pulse Decay Time	1.5	2.3	3.0	us
Pulse Amplitude Difference	-0.5	0.0	0.5	dB
Ident	1340	1350	1360	Hz
Equalization Pulses	90.0	99.5	110.0	us
RTC #1 Dead Time Gate	55	59	65	us

OK)

ps

OK)

ps

OK)

aps

TAIWAN, HUALIEN, RWY 21 - Dual DME - SELEX ES Inc. PMDT

System RMS Monitors Monitor 1 Monitor 2 Transmitters Diagnostics Info

Connected

Alert  Local

Transmitters

Tx1 Tx2

Main

Antenna

Load

Di

Monitors

Integral Standby

Normal

Pri Alarm

Sec Alarm

Bypass

Monitor 1

Delay 50.00

Spacing 11.99

Tx Power 105

ERP 0.2

Efficiency 100.0

PRF 802

Monitor 2 Test Results

Alarm Limits Interrogator Transponder Decoder

05/03/18 08:58:58

	Low Limit	Data	High Limit	
First Pulse Width	3.0	3.3	4.0	us
First Pulse Rise Time	1.5	2.4	3.0	us
First Pulse Decay Time	1.5	2.2	3.0	us
Second Pulse Width	3.0	3.3	4.0	us
Second Pulse Rise Time	1.5	2.4	3.0	us
Second Pulse Decay Time	1.5	2.2	3.0	us
Pulse Amplitude Difference	-0.5	0.0	0.5	dB
Ident	1340	1360	1360	Hz
Equalization Pulses	90.0	99.5	110.0	us
RTC #2 Dead Time Gate	55	59	65	us

OK)

ps

OK)

ps

OK)

aps

05/03/18 08:58:59

TAIWAN, HUALIEN, RWY 21 - Dual DME - SELEX ES Inc. PMDT

System RMS Monitors Monitor 1 Monitor 2 Transmitters Diagnostics Info

Connected

Alert Local

Transmitters Tx1 Tx2

Main Antenna Load Off

Monitors Integral Standby

Normal Pri Alarm Sec Alarm Bypass

Monitor 2

Delay 50.03  
Spacing 11.99  
Tx Power 104  
ERP 0.1  
Efficiency 100.0  
PRF 1632

Monitor 1 Test Results

Alarm Limits Interrogator Transponder Decoder

05/03/18 08:59:11

	Low Limit	Data	High Limit	
First Pulse Width	3.0	3.3	4.0	us
First Pulse Rise Time	1.5	2.2	3.0	us
First Pulse Decay Time	1.5	2.2	3.0	us
Second Pulse Width	3.0	3.3	4.0	us
Second Pulse Rise Time	1.5	2.2	3.0	us
Second Pulse Decay Time	1.5	2.2	3.0	us
Pulse Amplitude Difference	-0.5	0.0	0.5	dB
Ident	1340	1360	1360	Hz
Equalization Pulses	90.0	99.8	110.0	us
RTC #1 Dead Time Gate	55	59	65	us

05/03/18 08:59:10

OK)  
ps  
OK)  
ps  
OK)  
ps

TAIWAN, HUALIEN, RWY 21 - Dual DME - SELEX ES Inc. PMDT

System RMS Monitors Monitor 1 Monitor 2 Transmitters Diagnostics Info

Connected

Alert Local

Transmitters Tx1 Tx2

Main Antenna Load Off

Monitors Integral Standby

Normal Pri Alarm Sec Alarm Bypass

Monitor 2

Delay 50.03  
Spacing 11.99  
Tx Power 104  
ERP 0.1  
Efficiency 100.0  
PRF 793

Monitor 2 Test Results

Alarm Limits Interrogator Transponder Decoder

05/03/18 08:59:23

	Low Limit	Data	High Limit	
First Pulse Width	3.0	3.3	4.0	us
First Pulse Rise Time	1.5	2.4	3.0	us
First Pulse Decay Time	1.5	2.2	3.0	us
Second Pulse Width	3.0	3.3	4.0	us
Second Pulse Rise Time	1.5	2.4	3.0	us
Second Pulse Decay Time	1.5	2.2	3.0	us
Pulse Amplitude Difference	-0.5	0.0	0.5	dB
Ident	1340	1360	1360	Hz
Equalization Pulses	90.0	99.9	110.0	us
RTC #2 Dead Time Gate	55	59	65	us

05/03/18 08:59:22

OK)  
ps  
OK)  
ps  
OK)  
ps

TAIWAN, HUALIEN, RWY 21 - Dual DME - SELEX ES Inc. PMDT

System RMS Monitors Monitor 1 Monitor 2 Transmitters Diagnostics Info

Connected Backup Needed

Alert Local

Transmitters

Tx1 Tx2

Main Antenna Load Off

Monitors

Integral Standby

Normal Phi Alarm Sec Alarm Bypass

Monitor 1

Delay 0.00 Spacing 0.00 Tx Power 0 ERP -10.0 Efficiency 0.0 PRF 786

Monitor 1 Test Results

Alarm Limits Interrogator Transponder Decoder

05/03/18 09:00:04

	Low Limit	Data	High Limit	
Receiver Sensitivity @ 12.0 us (R)	-97.0	-94.5	-91.0	dBm
Spacing: 13.0 us @ -93.6 dBm (R + 1dB)	70.0	75.5	100.0	% Updated
Spacing: 12.5 us @ -93.6 dBm (R + 1dB)	70.0	91.1	100.0	% Updated
Spacing: 11.5 us @ -93.6 dBm (R + 1dB)	70.0	82.4	100.0	% Updated
Spacing: 11.0 us @ -93.6 dBm (R + 1dB)	70.0	81.3	100.0	% Updated
RF -200 kHz @ -91.6 dBm (R + 3dB)	70.0	86.8	100.0	% Updated
RF -200 kHz @ -91.6 dBm (R + 3dB)	70.0	0.0	5.0	% Updated
RF -900 kHz (@ -10 dBm)	0.0	0.0	5.0	% Updated
RF -900 kHz (@ -10 dBm)	0.0	0.0	5.0	% Updated
Spacing: 9.0 us @ -17.6 dBm (R + 7dB)	0.0	0.0	5.0	% Updated
Spacing: 10.0 us (@ -10 dBm)	0.0	0.0	5.0	% Updated
Spacing: 14.0 us (@ -10 dBm)	0.0	0.0	5.0	% Updated
Spacing: 15.0 us @ -17.6 dBm (R + 7dB)	0.0	0.0	5.0	% Updated

05/03/18 09:00:05

TAIWAN, HUALIEN, RWY 21 - Dual DME - SELEX ES Inc. PMDT

System RMS Monitors Monitor 1 Monitor 2 Transmitters Diagnostics Info

Connected Backup Needed

Alert Local

Transmitters

Tx1 Tx2

Main Antenna Load Off

Monitors

Integral Standby

Normal Phi Alarm Sec Alarm Bypass

Monitor 1

Delay 0.00 Spacing 0.00 Tx Power 0 ERP -10.0 Efficiency 0.0 PRF 750

Monitor 2 Test Results

Alarm Limits Interrogator Transponder Decoder

05/03/18 09:01:51

	Low Limit	Data	High Limit	
Receiver Sensitivity @ 12.0 us (R)	-97.0	-94.3	-91.0	dBm
Spacing: 13.0 us @ -93.3 dBm (R + 1dB)	70.0	75.2	100.0	% Updated
Spacing: 12.5 us @ -93.3 dBm (R + 1dB)	70.0	91.9	100.0	% Updated
Spacing: 11.5 us @ -93.3 dBm (R + 1dB)	70.0	93.0	100.0	% Updated
Spacing: 11.0 us @ -93.3 dBm (R + 1dB)	70.0	83.9	100.0	% Updated
RF -200 kHz @ -91.3 dBm (R + 3dB)	70.0	94.5	100.0	% Updated
RF -200 kHz @ -91.3 dBm (R + 3dB)	70.0	94.8	100.0	% Updated
RF -900 kHz (@ -10 dBm)	0.0	0.0	5.0	% Updated
RF -900 kHz (@ -10 dBm)	0.0	0.0	5.0	% Updated
Spacing: 9.0 us @ -17.3 dBm (R + 7dB)	0.0	0.0	5.0	% Updated
Spacing: 10.0 us (@ -10 dBm)	0.0	0.0	5.0	% Updated
Spacing: 14.0 us (@ -10 dBm)	0.0	0.0	5.0	% Updated
Spacing: 15.0 us @ -17.3 dBm (R + 7dB)	0.0	0.0	5.0	% Updated

TAIWAN, HUALIEN, RWY 21 - Dual DME - SELEX ES Inc. PMDT

System RMS Monitors Monitor 1 Monitor 2 Transmitters Diagnostics Info

Connected Backup Needed

Alert Local

Transmitters Tx1 Tx2

Main Antenna Load Off

Monitors Integral Standby

Normal Pri Alarm Sec Alarm Bypass

Monitor 2

Delay 0.00 Spacing 0.00 Tx Power 0 ERP -10.0 Efficiency 0.0

Monitor 1 Test Results

Alarm Limits Interrogator Transponder Decoder

05/03/18 09:02:12

	Low Limit	Data	High Limit		
Receiver Sensitivity @ 12.0 us (R)	-97.0	-94.4	-91.0	dBm	In Process
Spacing: 13.0 us @ -93.4 dBm (R + 1dB)	70.0	90.7	100.0	%	In Process
Spacing: 12.5 us @ -93.4 dBm (R + 1dB)	70.0	92.5	100.0	%	In Process
Spacing: 11.5 us @ -93.4 dBm (R + 1dB)	70.0	93.4	100.0	%	In Process
Spacing: 11.0 us @ -93.4 dBm (R + 1dB)	70.0	93.2	100.0	%	In Process
RF +200 kHz @ -91.4 dBm (R + 3dB)	70.0	95.8	100.0	%	In Process
RF +200 kHz @ -91.4 dBm (R + 3dB)	0.0	0.0	5.0	%	In Process
RF +900 kHz @ -10 dBm	0.0	0.0	5.0	%	In Process
RF +900 kHz @ -10 dBm	0.0	0.0	5.0	%	In Process
Spacing: 9.0 us @ -17.4 dBm (R + 7dB)	0.0	0.0	5.0	%	In Process
Spacing: 10.0 us @ -10 dBm	0.0	0.0	5.0	%	In Process
Spacing: 14.0 us @ -10 dBm	0.0	0.0	5.0	%	In Process
Spacing: 15.0 us @ -17.4 dBm (R + 7dB)	0.0	0.0	5.0	%	In Process

TAIWAN, HUALIEN, RWY 21 - Dual DME - SELEX ES Inc. PMDT

System RMS Monitors Monitor 1 Monitor 2 Transmitters Diagnostics Info

Connected Backup Needed

Alert Local

Transmitters Tx1 Tx2

Main Antenna Load Off

Monitors Integral Standby

Normal Pri Alarm Sec Alarm Bypass

Monitor 2

Delay 0.00 Spacing 0.00 Tx Power 0 ERP -10.0 Efficiency 0.0 PRF 815

Monitor 2 Test Results

Alarm Limits Interrogator Transponder Decoder

05/03/18 09:02:27

	Low Limit	Data	High Limit		
Receiver Sensitivity @ 12.0 us (R)	-97.0	-93.7	-91.0	dBm	In Process
Spacing: 13.0 us @ -92.7 dBm (R + 1dB)	70.0	95.4	100.0	%	In Process
Spacing: 12.5 us @ -92.7 dBm (R + 1dB)	70.0	95.8	100.0	%	In Process
Spacing: 11.5 us @ -92.7 dBm (R + 1dB)	70.0	93.1	100.0	%	In Process
Spacing: 11.0 us @ -92.7 dBm (R + 1dB)	70.0	95.0	100.0	%	In Process
RF +200 kHz @ -90.7 dBm (R + 3dB)	70.0	97.2	100.0	%	In Process
RF +200 kHz @ -90.7 dBm (R + 3dB)	70.0	98.8	100.0	%	In Process
RF +900 kHz @ -10 dBm	0.0	0.0	5.0	%	In Process
RF +900 kHz @ -10 dBm	0.0	0.0	5.0	%	In Process
Spacing: 9.0 us @ -16.7 dBm (R + 7dB)	0.0	0.0	5.0	%	In Process
Spacing: 10.0 us @ -10 dBm	0.0	0.0	5.0	%	In Process
Spacing: 14.0 us @ -10 dBm	0.0	0.0	5.0	%	In Process
Spacing: 15.0 us @ -16.7 dBm (R + 7dB)	0.0	0.0	5.0	%	In Process

TAIWAN, HUALIEN, RWY 21 - Dual DME - SELEX ES Inc PMDT

System RMS Monitors Monitor 1 Monitor 2 Transmitters Diagnostics Info

Connected

Diagnostics Data and Commands

Next (F5) Close (F6) Apply (F7) Reset (F8)

Power Up Results Fault Isolation

Sub System	Progress	Results
Logon / RMM		Passed
Power Supplies		Passed
Monitor		Passed
Rx/Tx Controller		Passed
Power Amplifiers		Passed
Transponder		Passed
Control		Passed

Fault Isolation Results

→ NO FAULT FOUND ←

Run Full Diagnostics Cancel Run On Air Diagnostics

Periodic Fault Isolation Results  
Local Mode

Alert Local  
Transmitters  
Tx1 Tx2  
Main Antenna Load QIT  
Monitors  
Integral Standby  
Normal  
Pri Alarm  
Sec Alarm  
Bypass  
Monitor 2  
Delay 50.01  
Spacing 11.99  
Tx Power 104  
ERP 0.1  
Efficiency 100.0  
PRF 1787

OK)  
ps  
OK)  
ps  
OK)  
ps